



Revised Opening Dates for Rail Transit Projects within Draft FY2017-2021 TIP and 2035 RTP

PUBLIC HEARING

Tuesday, June 7, 2016



Future Transit Corridors



South Central

Project Complete	Current Phase	Phase Complete
2023	Project Development	Early 2017

Status

- FTA approved entry into Project Development in November 2015
- Continue draft Environmental Assessment and preliminary engineering
- Phoenix City Council voted to advance the opening year from 2034 to 2023 in January 2016
- Valley Metro Rail Board to take action on advancing the project to 2023 opening year




Northwest LRT Extension Phase II

Project Complete	Current Phase	Phase Complete	Status
2023	Conceptual Engineering	Summer 2016	<ul style="list-style-type: none"> Continue conceptual engineering Initiate the Environmental Assessment and Preliminary Engineering in Summer 2016 Phoenix City Council voted to advance the opening year from 2026 to 2023 in January 2016 Valley Metro Rail Board to take action on advancing the project to 2023 opening year



Capitol/I-10 West LRT Extension

Project Complete	Current Phase	Phase Complete	Status
2023 (Phase I), 2030 (Phase II)	Environmental Assessment (EA)	Fall 2016	<ul style="list-style-type: none"> ADOT, County and City coordination on-going Revising the EA based on comments received from the FTA and construction phasing Anticipate public review of EA by Summer 2016 Phoenix City Council voted to implement the project in two phases in January 2016 Valley Metro Rail Board to take action on implementing the project in two phases in June 2016



2023
2030

- Phase I ~ Central Avenue to 17th Avenue/Jefferson (1.5 miles)**
- Phase II ~ 19th Avenue to 75th Avenue; via I-10 (9.5 miles)**

Tempe Streetcar

Project Complete	Current Phase	Phase Complete	Status
2019 <i>(deferred one year from 2018, as per TLCP)</i>	FTA Project Development	Fall 2016	<ul style="list-style-type: none"> ■ Preliminary Engineering ■ Initiated streetcar vehicle procurement ■ Begin procurement of design, artist and CMAR in Summer 2016



Tempe Streetcar Project
3 miles

50th Street LRT Station

Project Complete	Current Phase	Phase Complete	Status
2019	Preliminary Engineering	Spring 2016	<ul style="list-style-type: none"> Initiated Design, artist and CMAR procurement Final Design begins Summer 2016 Construction begins in Spring 2017





**MARICOPA
ASSOCIATION of
GOVERNMENTS**



**VALLEY
METRO**



METRO