




Revised Opening Dates for Rail Transit Projects within Draft FY2017-2021 TIP and 2035 RTP

MAG Transit Committee
March 15, 2016

Future Transit Corridors



Northwest LRT Extension Phase II

| Project Complete | Current Phase | Phase Complete | Status |
|------------------|------------------------|----------------|--|
| 2023 | Conceptual Engineering | Summer 2016 | <ul style="list-style-type: none"> Continue conceptual engineering Continue coordination with ADOT Initiate the Environmental Assessment and Preliminary Engineering in Summer 2016 |

February 26, 2016 – Phoenix City Council votes to advance acceleration to 2023, from 2026.




South Central

| Project Complete | Current Phase | Phase Complete |
|------------------|---------------------|----------------|
| 2023 | Project Development | Early 2017 |

Status


- FTA approved entry into Project Development in November 2015
- Continue draft Environmental Assessment and preliminary engineering
- Submitted notification of intent to enter Engineering Phase to FTA

February 26, 2016 – Phoenix City Council votes to advance acceleration to 2023, from 2026.



Capitol/I-10 West LRT Extension

| | |
|-------------------------|---|
| Project Complete | February 26, 2016 – Phoenix City Council votes to split project into two phases, defer new Phase II until 2030. |
| 2023 | <ul style="list-style-type: none"> Phase I ~ Central Avenue to 17th Avenue/Jefferson (1.5 miles) |
| 2030 | <ul style="list-style-type: none"> Phase II ~ 19th Avenue to 75th Avenue; via I-10 (9.5 miles) |



| LEGEND | | |
|---|--|--|
|  Valley Metro Rail/Station |  Proposed Station |  McKinley St Turnaround Design Option |
|  Build Alternative |  Activity Center |  City of Tolleson |
|  Park-and-Ride |  19th Ave North/South Design Option |  Unincorporated Maricopa County |

Tempe Streetcar

| Project Complete | Current Phase | Phase Complete | Status |
|---|-------------------------|----------------|--|
| 2019 <i>(deferred one year from 2018, as per TLCP)</i> | FTA Project Development | Fall 2016 | <ul style="list-style-type: none"> ■ Preliminary Engineering ■ Initiating streetcar vehicle procurement ■ Begin procurement of design, artist and CMAR in Summer 2016 |



Tempe Streetcar Project
3 miles

50th Street LRT Station

| Project Complete | Current Phase | Phase Complete | Status |
|------------------|-------------------------|----------------|---|
| 2019 | Preliminary Engineering | Spring 2016 | <ul style="list-style-type: none"> Design, artist and CMAR procurement in Spring 2016 Final Design begins Summer 2016 Construction begins in Spring 2017 |



Action

- For information, discussion and possible recommendation to approve changes to the revised opening dates for rail transit projects within the Draft FY2017-2021 Transportation Improvement Program (TIP) and the amended 2035 Regional Transportation Plan (RTP).