

MAG STP-TEA and SRTS Projects Ready for FY2015 Obligation

Agency	Current Year to Obligate in TIP	ADOT Proposed Year for Obligation	TIP ID	Location	Work	TRACS/Grant ID	Funding	Apportionment Year	Federal	Regional	Local	Total	Notes	On Schedule to obligate in 2015?
Glendale	2015	2015	GLN11-704	Maryland Avenue: 67th-69th & 79th-83rd Avenues	Spot Improvements on Maryland Avenue for Bike Lanes	SL671 01C	STP-TEA	2015	369,276	0	22,321	391,597	Glendale is revising the PS&E package; 95% plans accepted, Environmental, ROW, Utilities, Materials, and IGA is cleared and approved. Will be ready to obligate in 2015.	Yes
Mesa	2015	2015	MES11-111C2	Porter Park Pathway: Mesa Drive and 8th Street near the vicinity of Kino Junior High	Construct paved shared use path	H8280 01C	TAP-MAG	2015	1,358,348	0	82,106	1,440,454	All clearances are completed and approved. The project has both SRTS and MAG-TAP funding. Project is going out to bid February 2015. Mesa is self certified.	Yes
Mesa	2015	2015	MES11-111C1	Porter Park Pathway: Mesa Drive and 8th Street near the vicinity of Kino Junior High	Construct paved shared use path	H8280 01C	SRTS	2015	291,000	0	0	291,000		
Queen Creek	2015	2015	QNC12-100	North Bank Queen Creek Wash: Hawes Rd and Ellsworth	Construct a one mile 8' wide multi-use path	SL714 01C	STP-TEA	2015	486,926	0	29,432	516,358	All clearances are completed and approved. Project is going out to bid February 2015.	Yes
Florence	2015	2016	FLO14-402	Main Street: Ruggles St to Butte Ave	Construct Roadway Improvements	-----	STP-TEA	2015	500,000	0	30,223	530,223	PS&E is pending; Environmental, ROW, and IGA is cleared and approved, Utilities and Materials memo are underway. Will be ready to obligate in 2015.	Yes
Apache Junction	2015	2017	APJ15-402	Ironwood Drive, Southern Avenue, and Idaho Road in Apache Junction	Construct concrete sidewalks, curb and gutter, ADA ramps, bike lane striping	-----	SRTS	2015	313,094	0	0	313,094	This project is planned to be constructed with APJ14-402 (STP funded project), that is scheduled for obligation in FY2015. 100% plans submitted to ADOT on January 13, 2015	Yes
Glendale	2015	2017	GLN08-802	Grand Canal in west Glendale, from Loop 101 to New River	Construct a 1.5-mile multi-use pathway	SL619 01C	STP-TEA	2015	632,222	0	38,215	670,437	Glendale is revising 95% plans. Environmental, ROW, Utilities, Materials, and IGA is cleared and approved. Will be ready to obligate in 2015.	Yes
Phoenix	2015	2017	PHX12-106C	Jorgensen Elementary School - 1701 W Roeser Rd	Construct Sidewalk, Curb and Gutter, ADA Ramps and Street Lighting installation- west side of 17th Ave between Broadway Rd to Roeser Rd	-----	SRTS	2015	251,000	0	0	251,000	Environmental and 60% plans are cleared. 95%, ROW and Utilities clearances are underway. Requested authorization in 4/24/2015. Phoenix is self-certified.	Yes
Phoenix	2015	2018	PHX12-107C	Yuma Street: 33rd Avenue to 28th Avenue	Construct: Sidewalk, Curb and Gutter, ADA Ramps, Street Lighting installation- north side of Yuma St between 27th Ave and 28th Ave.	-----	SRTS	2015	310,800	0	0	310,800	Environmental and 60% plans are cleared. 95%, ROW and Utilities clearances are underway. Requested authorization in 4/24/2015. Phoenix is self-certified.	Yes

Glendale	2015	2018	GLN12-102C	Myrtle Avenue	Construct Sidewalk Improvements	SF015 01C	SRTS	2015	400,000	0	106,410	506,410	This is Glendale's #1 Priority. Glendale submitted 95% plans, Environmental, Utilities and Materials. Acquisitions is approved and ROW clearance will be cleared after March 24. IGA is cleared and approved. Will be ready to obligate in 2015.	Yes
Needs for FY2015									3,554,318	-	226,601	3,780,919		

MAG STP-TEA and SRTS Projects Ready for FY2016 Obligation														
Agency	Current Year to Obligate in TIP	ADOT Proposed Year for Obligation	TIP ID	Location	Work	TRACS/Grant ID	Funding	Apportionment Year	Federal	Regional	Local	Total	Notes	On Schedule to obligate in 2015?
Gilbert	2016	2017	GLB12-102C	Seven elementary school sites	Gilbert SRTS Infrastructure Project, Phase 3 (Various safety treatments including sidewalks, crosswalks, driver feedback signs and HAWK signals)	Safety	TAP-AZ	#####	270,000	0	0	270,000	Gilbert is currently working with the design consultant to prepare for project kickoff; since project is in 2016, the project schedule fits for FY2016 obligation. Gilbert requesting to stay in current year of TIP - 2016.	Project scheduled in TIP for obligation in 2016 - leave in 2016
Gilbert	2015	2016	GLB13-907C	Eastern Canal at Baseline Rd, SRP Powerline at Guadalupe Rd, SRP Powerline and Elliot Road	Construct Pedestrian and Bicycle Mid-Block Crossings	SL730 01C	STP-TEA	2015	551,970	0	33,364	585,334	IGA, part of the Environmental, and 60% plans are complete. All clearances are underway with consultants. Drafts have not been submitted to ADOT. PS&E scheduled to be completed on July 28, 2015.	No - Defer to 2016
Needs for FY2016									\$ 821,970	\$ -	\$ 33,364	\$ 855,334		