

Project Status Report

Transportation Projects – MAG Region September 2009

American Recovery & Reinvestment Act (ARRA) Funding

On February 17, 2009, President Obama signed the American Recovery and Reinvestment Act (ARRA) of 2009. The national Highway Infrastructure Investment component of the legislation is \$27.5 billion.

For the highway portion, the Arizona Department of Transportation (ADOT) has 120 days to obligate 50 percent of the funding, and a year – by March 2, 2010, to obligate the remaining funds. Of the ADOT portion, \$129.4 million was directed for Highway projects in the MAG Region. The legislation also sub-allocates 30 percent of the funding (\$156.57 million) to local jurisdictions. The amount being sub-allocated to the MAG Region is \$104.6. Metropolitan planning organizations and Local Agencies have one year to obligate the funds, by March 2, 2010

The MAG regional portion for transit is \$66.4 million. The legislation requires that 50 percent of the transit funds be obligated within 180 days, and the remainder to be obligated within one year by March 2, 2010

REPORT COMPONENTS – TABLE OF CONTENTS

Project Status Report	p. 1 – 6
Local Sponsored Project Overview	p. 7
Local Sponsored Project Details	p. 8 – 11
Highway Projects – ADOT Allocation Update	p. 12 – 14

Project Status Report

The Project Status Report highlights three areas of project details as noted below:

Project Information: Lists information about the project as reported on in the MAG Transportation Improvement Program (TIP) including the project location and description.

Project Funding: Explains the project funding sources and amounts as listed in the MAG TIP.

Project Development Status: This section reports on the status of project development steps. This section will most likely change in the future as projects are under construction. The project development steps are:

- Project Approved by MAG RC (Date): Project approved by the MAG Regional Council for inclusion in the current MAG TIP
- Design & Federal Clearances: The required design and federal clearances have been complete or have estimated completion dates. Or other notes may be provided regarding status with FHWA or FTA. Check mark indicates that work is completed.
- Obligate: The project has obligated, which means that the Federal Highway Administration agrees that the project has completed the necessary federal steps and the federal funds can be promised for the project.
- Bid Opened – The project has received bids and the bids have been opened.
- Award Date – The date the project is awarded to contractor.
- Estimated Completion – The contractor has estimated that construction will be completed by this date.

This information can also be found at the MAG Website:
<http://www.mag.maricopa.gov/detail.cms?item=9615>

PROJECT STATUS REPORT TRANSPORTATION PROJECTS IN MAG REGION
American Recovery & Reinvestment Act (ARRA) Funding
SEPTEMBER 2009

Project Information				Project Funding			Project Development Status							Comments
TIP #	Agency	Project Location	Project Description	Federal - ARRA	Total	Award Amount	Approval Date	Design	Environmental	Obligated	Bid Opened	Award Date	Estimated Complete	
State Sponsored Projects - Roadways														
DOT09-815	DOT	I-10: Verrado Way - Sarival Rd	Construct General Purpose Lane	\$28,200.0	\$28,200.0	\$26,271.6	05/27/09	✓	✓	✓	✓	7/17/2009		Originally approved by RC on 3/25/09.
DOT09-818	DOT	I-17: SR74-Anthem Way	Construct General Purpose Lane	\$13,368.5	\$13,368.5	\$13,314.1	05/27/09	✓	✓	✓	✓			Originally approved by RC on 3/25/09.
DOT09-6C00R	DOT	US 60: SR 303L - 99th Ave	Road Widening	\$45,000.0	\$45,000.0		03/25/09	✓	✓	✓	10/23/2009			
DOT07-323	DOT	99th Ave from I-10 to MC-85	Road Widening	\$652.9	\$3,410.4		04/22/09	✓	✓	✓				State sponsored using MAG suballocated funds
DOT09-801	DOT	US 60: 99th Ave to Thunderbird Rd (within the city limits of El Mirage)	Transportation Landscaping Enhancement	\$300.0	\$300.0		04/22/09	✓	✓					State sponsored using MAG suballocated funds
DOT07-332	DOT	US 60: 99th Ave - 83rd Ave	Road Widening	\$11,200.0	\$11,200.0	\$7,647.2	03/25/09	✓	✓	✓	✓			
DOT06-613	DOT	SR 85: Southern Ave - I 10	Widen roadway, adding 2 through lanes	\$18,600.0	\$18,600.0		05/27/09	✓	✓	✓	8/21/2009			
DOT12-840	DOT	101 (Agua Fria Fwy) at Union Hills Dr/Beardsley Rd	Construct traffic interchange, construct new frontage road and Texas U-Turn structure over L101	\$9,100.0	\$27,564.4		04/22/09	✓	✓	✓	9/25/2009			
DOT08-673	DOT	74: US-60 (Grand Ave) to Loop 303 (Estrella Fwy); MP 20-22	Construct eastbound and westbound passing lanes	\$3,900.0	\$3,900.0		05/27/09	✓	✓	✓	9/25/2009			
				\$130,321.4	\$151,543.3	\$47,232.9								

PROJECT STATUS REPORT TRANSPORTATION PROJECTS IN MAG REGION
American Recovery & Reinvestment Act (ARRA) Funding
SEPTEMBER 2009

Project Information				Project Funding			Project Development Status						Comments	
TIP #	Agency	Project Location	Project Description	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligated	Bid Opened	Award Date		Estimated Complete
Local Projects - Roadway														
APJ09-801	APJ	Ironwood Drive: Southern Avenue to 16th Avenue	Design and Reconstruction of Pavement	\$1,348.3	\$1,348.3		4/22/09							
AVN09-801	AVN	Dysart Road-I-10 to Indian School Road	Preliminary engineering, design and construction for Mill & Replace	\$2,035.2	\$2,035.2		4/22/09	In process	In process					Design and environmental work in process.
AVN09-802	AVN	Dysart Road -Van Buren to the I-10	Preliminary engineering, design and construction for Mill & Replace	\$179.7	\$401.8		4/22/09	In process	In process					Design and environmental work in process.
BKY09-801	BKY	Various Locations Townwide - Functionally Classified Roads	Pre-engineer/Design and Pavement Rehabilitation and Preservation	\$1,621.9	\$1,621.9		4/22/09	In process	In process					Design and environmental work in process.
CFR09-801	CFR	Intersection of Tom Darlington Drive and Ridgeview Place	Pre-engineer/Design and construct Pedestrian crossing	\$35.0	\$35.0		4/22/09	95% 10/8/09	11/30/09					
CFR09-802	CFR	Cave Creek Road: Scopa Trail to Carefree Eastern Border	Pre-engineer/Design and construct, repair and restoration of Cave Creek Road	\$553.3	\$553.3		4/22/09	95% 10/8/09						
CVK09-807	CVK	Various Locations - Functionally Classified Roadways	Pre-Engineer/Design and Construct Pavement Rehab projects	\$614.8	\$614.8		5/27/09							Pending authorization. Kick-off scheduled 9/30/09
CHN120-07C	CHN	Chandler Blvd/Dobson Road Intersection, and Dobson Road from Chandler Blvd to Frye Road	Intersection and Capacity Improvement	\$2,288.7	\$7,629.0		4/22/09	✓	Not Started					Environmental not started.
CHN09-801	CHN	Price Road from Germann Road south to Queen Creek Road	Design and reconstruction of pavement	\$3,678.9	\$3,678.9		4/22/09	95% 9/25/09	Not Started					
ELM09-801	ELM	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and Mill and Replace Existing Road.	\$952.8	\$952.8		4/22/09	60%	In process					Design at 60%, environmental in process.
FTH07-301	FTH	Shea Blvd. (Palisades Blvd. to Fountain Hills Blvd.)	Widen for 3rd (westbound) lane, bike lane, sidewalk, and turn pockets.	\$410.0	\$2,705.0		6/24/09	✓	Not Started					Originally approved on 4/22/09
FTH09-800	FTH	Saguaro Blvd: Shea to Palmer Way	Design, and mill and overlay existing roadway	\$671.6	\$671.6		7/22/09							On Project Change Sheet July 2009
GBD09-801	GBD	Pima Street/SR-85 Various Locations	Design and Construct Signage Improvements	\$33.0	\$33.0		4/22/09	Not Started	Not Started					Anticipated to start week of 9/21/09
GBD09-802	GBD	Pima Street/SR-85 Various Locations	Design and Construct Pedestrian and Landscape Improvements	\$339.5	\$339.5		4/22/09	Not Started	Not Started					Anticipated to start week of 9/21/09
GBD09-803	GBD	Gila Bend Airport on SR-85	Design and Construct Carpool and Transit Park & Ride Lot	\$170.0	\$170.0		5/27/09							Town to provide additional information for Park and Ride Lot Design Parameters
GRC09-801	GRC	Various Locations - Functionally Classified Roadways	Pre-Engineer/Design and Construct Pavement Rehab projects	\$561.3	\$561.3		4/22/09	Not Started	In process					Design not started. Environmental in process.
GLB09-801	GLB	Various Locations - Functionally Classified Roadways	Pre-Engineer/Design and Construct Nova Chip Overlays- arterial roadways	\$5,306.3	\$5,306.3		4/22/09	95% 9/18/09	11/6/09					Design and Environmental work anticipated to start week of September 14th
GLN09-801	GLN	Various Locations Citywide - Functionally Classified Roadways	New traffic signal cabinets and controllers	\$1,100.0	\$1,100.0		4/22/09		In process					Procurement project. Environmental in process.
GLN09-802	GLN	Various Locations Citywide - Functionally Classified Roadways	Modernize traffic signals	\$550.0	\$550.0		4/22/09		In process					Procurement project. Environmental in process.
GLN09-803	GLN	Various Locations Citywide - Functionally Classified Roadways	CCTV Camera Installations	\$90.0	\$90.0		4/22/09		In process					Procurement project. Environmental in process.

PROJECT STATUS REPORT TRANSPORTATION PROJECTS IN MAG REGION
American Recovery & Reinvestment Act (ARRA) Funding
SEPTEMBER 2009

Project Information				Project Funding			Project Development Status						Comments	
TIP #	Agency	Project Location	Project Description	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligated	Bid Opened	Award Date		Estimated Complete
Local Projects - Roadway														
GLN09-804	GLN	Camelback Rd. - 47th to 83rd Aves.	Install wireless communication with traffic signals	\$230.0	\$230.0		4/22/09		In process					Procurement project. Environmental in process.
GLN09-805	GLN	Bethany Home Rd. - 63rd to 83rd Aves.	Install wireless communication with traffic signals	\$200.0	\$200.0		4/22/09		In process					Procurement project. Environmental in process.
GLN09-806	GLN	Glendale Ave. - 51st to 66th Aves.	Pre-Engineer/Design and construct pavement overlay	\$1,170.0	\$1,170.0		4/22/09	✓	In process					Environmental in process.
GLN09-807	GLN	Litchfield Rd. - Missouri to Northern Ave.	Pre-Engineer/Design and construct pavement surface treatment	\$510.0	\$510.0		4/22/09	✓	In process					Environmental in process.
GLN09-808	GLN	25 Miles on Arterial Streets	Install thermoplastic pavement markings	\$358.4	\$358.4		4/22/09	Not Started	In process					Design not started. Environmental in process.
GLN08-604	GLN	63rd Avenue at Loop 101 Expressway	Design and construct multi-use overpass over Loop 101 (Agua Fria Fwy) (Phase 2)	\$1,850.0	\$5,407.4		4/22/09	✓	In process					Design almost 100%. Environmental in process.
GDY09-801	GDY	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and construct mill, patch and replace	\$782.4	\$798.4		4/22/09	Not Started	Not Started					Design and Environmental not started.
GDL09-801	GDL	Various Locations Townwide - Functionally Classified Roadways	Design and Mill & Asphalt overlay roadways	\$634.0	\$634.0		4/22/09		11/30/09					Design by town.
LPK09-801	LPK	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and mill and replace pavement resurfacing/ reconstruction	\$614.0	\$614.0		4/22/09	90%	In process					Design at 90%. Environmental in process.
MMA09-801	MMA	Various Locations Countywide - Functionally Classified Roadways	Pre-Engineer/Design and construct AR Overlay	\$6,469.2	\$6,478.1		4/22/09	~100%	In process					Design almost 100%. Environmental in process.
MES09-801R	MES	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and pavement reconstruct and ADA upgrades	\$1,610.9	\$1,610.9		5/27/09		11/2/09					Design by town.
MES09-802R	MES	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and construct mill and replace pavement	\$970.7	\$970.7		5/27/09		11/2/09					Design by town.
MES09-803	MES	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and pavement reconstruct and ADA upgrades, Group 1	\$2,559.3	\$2,559.3		5/27/09		11/2/09					Design by town.
MES09-804	MES	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and pavement reconstruct and ADA upgrades, Group 2	\$2,333.3	\$2,333.3		5/27/09		11/2/09					Design by town.
MES09-805	MES	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and pavement reconstruct and ADA upgrades Group 3	\$3,310.6	\$3,310.6		5/27/09		11/2/09					Design by town.
PVY09-801	PVY	Various Locations Townwide - Functionally Classified Roadways	Pre-Engineer/Design and construct pavement resurface projects	\$823.2	\$823.8		4/22/09		11/30/09					Final PA 9/25/09
PEO100-07AC1	PEO	Beardsley Rd Connection: Loop 101 (Agua Fria Fwy) to Beardsley Rd at 83rd Av/Lake Pleasant Pkwy	Construct Beardsley Road extension and bridge over New River	\$2,850.4	\$11,489.7		4/22/09	✓						
PEO09-801	PEO	Various Locations	Pavement Preservation: Major Arterial mill, overlay and re-striping	\$1,130.1	\$1,396.3		6/24/09	Not Started	In process					Initially approved 4/22/09. Design not started. Environmental in process.
PHX07-316	PHX	7th St & McDowell Rd	Design & Construction of Intersection Improvements	\$1,000.0	\$2,256.0		4/22/09	✓	✓	✓				Rcvd 9/9/09
PHX09-801	PHX	Various Locations (North Area) - Functionally Classified Roadways	Design & Construction of Pavement Preservation	\$7,136.2	\$7,136.2		4/22/09	Nov-09	Oct-09					Design by city.
PHX09-802	PHX	Various Locations (Central Area) - Functionally Classified Roadways	Design & Construction of Pavement Preservation	\$7,150.0	\$7,150.0		4/22/09	Nov-09	Oct-09					Design by city.
PHX09-803	PHX	Various Locations (South Area) - Functionally Classified Roadways	Design & Construction of Pavement Preservation	\$7,150.0	\$7,150.0		4/22/09	Nov-09	Oct-09					Design by city.

PROJECT STATUS REPORT TRANSPORTATION PROJECTS IN MAG REGION
American Recovery & Reinvestment Act (ARRA) Funding
SEPTEMBER 2009

Project Information				Project Funding			Project Development Status							Comments
TIP #	Agency	Project Location	Project Description	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligated	Bid Opened	Award Date	Estimated Complete	
Local Projects - Roadway														
PHX09-804	PHX	Various Locations - (North Area)	Design & Construction of Removal/Replacement of Existing ADA Ramps or Construction of New ADA Ramps	\$1,750.0	\$1,750.0		4/22/09	Nov-09	Oct-09					Design by city.
PHX09-805	PHX	Various Locations - (South Area)	Design & Construction of Removal/Replacement of Existing ADA Ramps or Construction of New ADA Ramps	\$1,750.0	\$1,750.0		4/22/09	Nov-09	Oct-09					
PHX09-806	PHX	11 Locations Citywide	Design & Construct Bridge Deck Rehabilitations	\$2,250.0	\$2,250.0		4/22/09	95% 10/09	Oct-09					
PHX09-807	PHX	6 Locations Citywide	Design & Construct Bridge Joint Rehabilitations	\$1,250.0	\$1,250.0		4/22/09	95% 10/09	Oct-09					
PHX09-808	PHX	Citywide Corridors	Inventory / Programming & Procure / Install Traffic Control Signs	\$3,000.0	\$3,000.0		4/22/09	Nov-09	Oct-09					Authorized to proceed 7/22/09.
PHX09-809	PHX	Citywide Corridors	Design & Procure/Install Fiber Optic Backbone System	\$1,500.0	\$1,500.0		4/22/09	Nov-09	Oct-09					Design by COP
PHX09-810	PHX	Citywide Corridors	Design & Procure/Install CCTV	\$1,000.0	\$1,000.0		4/22/09	Nov-09	Oct-09					
PHX09-811	PHX	Citywide Corridors	Design & Procure/Install Wireless Communications	\$500.0	\$500.0		4/22/09	Nov-09	Oct-09					
QNC09-801	QNC	Combs Rd: UPRR/Rittenhouse Rd to approx. 1,000 ft west of Gantzel Rd	Pre-Engineer/Design and construct resurfacing roadway	\$227.3	\$227.3		4/22/09		Dec-09					Drafted PA complete.
QNC09-802	QNC	Various Locations on Rittenhouse Rd	Pre-Engineer/Design and construct resurfacing roadway and shoulder paving	\$805.8	\$805.8		4/22/09		Dec-09					Drafted PA complete.
SRP09-801	SRP	Various Locations - Functionally Classified Roadways	Design & Construction of Pavement Preservation/Chip-Seal	\$653.9	\$653.9		5/27/09		12/7/09					PA by SRPMIC scheduled for 9/29/09
SCT09-802	SCT	Various Locations	Preliminary engineering, design and construction for Mill & Replace	\$4,600.0	\$4,600.0		7/22/09							On Project Change Sheet July 2009. Kick off 9/22/09
SCT12-813	SCT	Various Locations in Southern Scottsdale	Replace traffic signal controllers and cabinets	\$439.6	\$500.0		4/22/09		Nov-09					Design by COS.
SUR09-801	SUR	Bell Road-Parkview to West City Limit	Pre-Engineer/Design and construct pavement Reconstruction and ITS Conduit Installation	\$2,933.4	\$2,933.4		4/22/09		✓					Environmental, Utility and Right of Way Clearances Received
TMP09-801	TMP	Baseline Road between Kyrene Road and the Union Pacific Railroad, over the Western Canal	Construct replacement bridge over the Western Canal	\$4,362.6	\$6,000.0		4/22/09	✓	Nov-09					
WKN09-801	WKN	North Vulture Mine Rd: US 60 to Northern Town Limits	Design and Complete Pavement Mill and Replace	\$644.1	\$644.1		4/22/09	30%	In process					Design at 30%. Environmental in process.
YTN09-801	YTN	Peoria Ave: 111th Avenue west by 1950 feet/approx. 115th Avenue	Pre-Engineer/Design and construct mill and replace - pavement resurfacing	\$645.9	\$645.9		4/22/09	Not Started	In process					Design not started. Environmental in process.
				\$101,695.7	\$124,995.3									

PROJECT STATUS REPORT TRANSPORTATION PROJECTS IN MAG REGION
American Recovery & Reinvestment Act (ARRA) Funding
SEPTEMBER 2009

Project Information				Project Funding			Project Development Status						Comments	
TIP #	Agency	Project Location	Project Description	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligated	Bid Opened	Award Date		Estimated Complete
Local Projects - Transit Projects														
AVN09-804T	AVN	Citywide	Purchase 2 replacement dial-a-ride vehicles	\$126.0	\$126.0		6/24/09							
GDY06-204T	GDY	I-10: Litchfield Rd to Dysart Rd (ADOT Basin between Litchfield and Dysart)	Construct regional park-and-ride (1/10 - Litchfield)	\$2,036.2	\$4,193.8		6/24/09	✓	✓	✓				Initially approved 4/22/09.
GDY08-800T	GDY	I-10: Litchfield Rd to Dysart Rd (ADOT Basin between Litchfield and Dysart)	Acquire land- regional park and ride	\$186.5	\$977.6		6/24/09	✓	✓	✓				Initially approved 4/22/09.
GDY05-202T	GDY	I-10: Litchfield Rd to Dysart Rd (ADOT Basin between Litchfield and Dysart)	Park and Ride Land Acquisition	\$352.2	\$1,847.1		6/24/09	✓	✓	✓				Initially approved 4/22/09.
MES10-809T	MES	Country Club/US 60	Park-and-Ride construction	\$9,400.0	\$9,400.0		3/25/09	✓	✓					Grants have been submitted to FTA
PHX09-837T	PHX	Bell Rd/SR-51	Bus access crossover	\$640.1	\$640.1		3/25/09	✓	✓					Grants have been submitted to FTA
PHX10-818T	PHX	Central Avenue/Van Buren	Central Station Transit Center Refurbishments	\$5,000.0	\$5,000.0		3/25/09	✓	✓					Grants have been submitted to FTA
PHX08-705T	PHX	I-17/Happy Valley	Happy Valley/I-17 Park and Ride - construct	\$5,500.0	\$5,500.0		3/25/09	✓	✓					Grants have been submitted to FTA
PHX09-838T	PHX	Pecos Road/40th Street	Pecos/40th St Park and Ride Expansion	\$3,000.0	\$3,000.0		3/25/09	✓	✓					Grants have been submitted to FTA
PHX09-611T	PHX	Regionwide	Preventive Maintenance	\$5,400.0	\$11,964.0		3/25/09	✓	✓					Grants have been submitted to FTA
PHX09-839T	PHX	Regionwide	Intelligent Transportation System Enhancement: Regional Transit Stop Data Overhaul	\$300.0	\$300.0		3/25/09	✓	✓					Grants have been submitted to FTA
PHX09-840T	PHX	Citywide	Bus Stop Improvements	\$4,321.2	\$4,321.2		3/25/09	✓	✓					Grants have been submitted to FTA
PHX08-704T	PHX	27th Ave/Baseline Rd	27th Ave/Baseline Park and Ride Construct	\$1,100.0	\$1,100.0		5/27/09	✓	✓					Grants have been submitted to FTA
VMT10-807T	VMT	Arizona Avenue/Country Club (Service between Ocotillo Ave/Alma School and Sycamore and Main using Arizona Ave/CC)	Bus Rapid Transit - Arizona Avenue/Country Club (Phase I) - Acquire ROW	\$2,500.0	\$2,500.0		3/25/09	✓	✓	✓				
VMT10-807T	VMT	Arizona Avenue/Country Club (Service between Ocotillo Ave/Alma School and Sycamore and Main using Arizona Ave/CC)	Bus Rapid Transit Arizona Avenue/Country Club (Phase I) - Construct busway improvements and stations	\$12,500.0	\$12,500.0		3/25/09	✓	✓	✓				
SCT09-803T	SCT	Loop 101/Scottsdale Rd	Park-and-Ride construction	\$5,000.0	\$5,000.0		3/25/09	✓	✓					Grants have been submitted to FTA
TMP09-806T	TMP	East Valley Operations and Maintenance Facility	Expansion/ Updgrade	\$6,500.0	\$6,500.0		3/25/09	✓	✓	✓				
VMR09-801T	VMR	Central Ave/Camelback Rd	Central/Camelback Park and Ride Expansion	\$1,400.0	\$1,400.0		5/27/09	✓	✓	✓				
VMR09-802T	VMR	Regionwide	LRT Park and Ride Shade Canopes	\$2,500.0	\$2,500.0		5/27/09	✓	✓	✓				
				\$67,762.2	\$78,769.8									

PROJECT STATUS REPORT TRANSPORTATION PROJECTS IN MAG REGION
American Recovery & Reinvestment Act (ARRA) Funding
SEPTEMBER 2009

Project Information				Project Funding			Project Development Status						Comments	
TIP #	Agency	Project Location	Project Description	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligated	Bid Opened	Award Date		Estimated Complete
Local Projects - Transportation Enhancements														
CHN09-805	CHN	Paseo Trail, Consolidated Canal: Galveston to Pecos Rd.	Construction of multi-use path	\$750,000	\$1,161,610		5/27/09		✓					Final PS&E pending revisions.
GLB04-303R	GLB	Canal Crossing Project	Design and construction pedestrian bridges over canal crossing	\$270,000	\$680,000		5/27/09		✓					Final PS&E submitted.
GLB08-801	GLB	Heritage District Downtown Ped Project	Design and construct sidewalks, landscaping and other pedestrian improvements	\$578,670	\$578,670		5/27/09		✓					Final PS&E submitted.
GLN08-611	GLN	Old Roma Alley	Design and construct pedestrian enhancements and landscape	\$732,562	\$732,562		5/27/09		✓					Final PS&E pending revisions.
MMA09-725	MMA	Bush Hwy from Usery Pass Rd to Stewart Mtn Rd	Design and construct bicycle lane	\$750,000	\$1,117,817		5/27/09	✓	✓	✓	7/21/09			Final PS&E pending revisions.
MES09-806	MES	Consolidated Canal Pathway, 8th Street and Lindsay	Design and construct 12-foot wide multi-use pathway with lighting and signing	\$750,000	\$1,509,375		6/24/09		✓					Initially approved 5/27/09. Final PS&E submitted.
PHX08-641	PHX	Arcadia Drive Ind. Sch. Rd. to AZ Canal	Design and construct multi-use trail enhancements	\$750,000	\$820,282		5/27/09	✓	✓					Waiting for Obligation
SCT09-703	SCT	Crosscut Canal, Thomas Rd to Indian School Rd	Construct new pedestrian/bicycle bridge and multi-use path	\$1,632.3	\$1,731.0		5/27/09		✓					Final PS&E pending revisions.
SCT09-801	SCT	Downtown Canal Bank Improvements	Design and construct transportation enhancements to connect Sun Circle Trail to Goldwater Underpass	\$600,000	\$625,402		5/27/09		✓					Final PS&E submitted.
TMP09-704	TMP	Crosscut Canal from Papago Park to Mouer Park - Tempe	Design and construct multi-use path (phase II)	\$750,000	\$1,400,000		5/27/09	✓	✓					
				\$5,931,232	\$8,625,718									

Local Sponsored Project Overview

MAG was notified by ADOT on March 16, 2009 that the MAG region will receive \$104,578,340 of American Recovery and Reinvestment Act (ARRA) funds. These funds are known as the sub-allocated ARRA transportation funds. On March 23, 2009 Regional Council approved the policy direction for the sub-allocated ARRA funds of: a Minimum Agency Allocation of \$500,000 plus population in accordance with the following:

1. Establish a deadline of April 3, 2009, to have MAG member agencies define and submit projects to MAG for the sub-allocated funds due to the very limited time to obligate the projects.
2. Have MAG prepare the necessary administrative adjustments/amendments to the FY 2008-2012 MAG Transportation Improvement Program and or Regional Transportation Plan as appropriate.
3. Have MAG conduct the air quality consultation/conformity if necessary.
4. Establish a deadline of November 30, 2009 for projects to be obligated. Funds from projects that are not obligated will be reprogrammed to meet the federal obligation date of February 17, 2010 in order for Arizona to be eligible to receive funding from other states that are unable to obligate their funds.

Jurisdiction	Minimum Agency Allocation of \$500K Plus Population
Apache Junction (a)	\$ 1,348,343
Avondale	\$ 2,214,899
Buckeye	\$ 1,621,878
Carefree	\$ 588,340
Cave Creek	\$ 614,813
Chandler	\$ 5,967,599
El Mirage	\$ 1,252,805
Fort McDowell	\$ 518,436
Fountain Hills	\$ 1,081,614
Gila Bend	\$ 542,497
Gila River (b)	\$ 561,349
Gilbert	\$ 5,306,313
Glendale	\$ 6,058,413
Goodyear	\$ 1,829,797
Guadalupe	\$ 634,022
Litchfield Park	\$ 613,958
Mesa	\$ 10,784,779
Paradise Valley	\$ 823,174
Peoria (b)	\$ 3,980,451
Phoenix	\$ 35,436,181
Queen Creek (a)	\$ 1,033,098
Salt River	\$ 653,910
Scottsdale	\$ 5,921,966
Surprise	\$ 2,933,374
Tempe	\$ 4,362,619
Tolleson	\$ 652,890
Wickenburg	\$ 644,140
Youngtown	\$ 645,926
Maricopa County (c)	\$ 5,950,757
Total	\$ 104,578,340

Local Sponsored Project Details SEPTEMBER 2009

APACHE JUNCTION		
TIP #	Project Description	Federal Cost - ARRA
APJ09-801	Design and Reconstruction of Pavement	\$ 1,348,343
TOTAL		\$ 1,348,343

AVONDALE		
TIP #	Project Description	Federal Cost - ARRA
AVN09-801	Preliminary engineering, design and construction for Mill & Replace	\$ 2,035,200
AVN09-802	Preliminary engineering, design and construction for Mill & Replace	\$ 179,699
TOTAL		\$ 2,214,899

BUCKEYE		
TIP #	Project Description	Federal Cost - ARRA
BKY09-801	Pre-engineer/Design and Pavement Rehabilitation and Preservation	\$ 1,621,878
TOTAL		\$ 1,621,878

CAREFREE		
TIP #	Project Description	Federal Cost - ARRA
CFR09-801	Pre-engineer/Design and construct Pedestrian crossing	\$ 35,000
CFR09-802	Pre-engineer/Design and construct, repair and restoration of Cave Creek Road	\$ 553,340
TOTAL		\$ 588,340

CAVE CREEK		
TIP #	Project Description	Federal Cost - ARRA
CVK09-807	Pre-Engineer/Design and Construct Pavement Rehab projects	\$ 614,813
TOTAL		\$ 614,813

CHANDLER		
TIP #	Project Description	Federal Cost - ARRA
CHN120-07C	Intersection and Capacity Improvement	\$ 2,288,700
CHN09-801	Design and reconstruction of pavement	\$ 3,678,899
TOTAL		\$ 5,967,599

EL MIRAGE		
TIP #	Project Description	Federal Cost - ARRA
ELM09-801	Pre-Engineer/Design and Mill and Replace Existing Road.	\$ 952,805
DOT09-801	Transportation Landscaping Enhancement	\$ 300,000
TOTAL		\$ 1,252,805

FOUNTAIN HILLS		
TIP #	Project Description	Federal Cost - ARRA
FTH07-301	Widen for 3rd (westbound) lane, bike lane, sidewalk, and turn pockets.	\$ 410,000
FTH09-800	Design, and mill and overlay existing roadway	\$ 671,614
TOTAL		\$ 1,081,614

Local Sponsored Project Details SEPTEMBER 2009

FT. MCDOWELL YAVAPAI NATION		
TIP #	Project Description	Federal Cost - ARRA
Ft. McDowell Yavapai Nation will be doing a joint project with Maricopa County. \$518,436 of Maricopa County's project is for paving and rehab of roads in the Ft. McDowell community.		

GILA BEND		
TIP #	Project Description	Federal Cost - ARRA
GBD09-801	Design and Construct Signage Improvements	\$ 33,000
GBD09-802	Design and Construct Pedestrian and Landscape Improvements	\$ 339,497
GBD09-803	Design and Construct Carpool and Transit Park & Ride Lot	\$ 170,000
	TOTAL	\$ 542,497

GILA RIVER INDIAN COMMUNITY		
TIP #	Project Description	Federal Cost - ARRA
GRC09-801	Pre-Engineer/Design and Construct Pavement Rehab projects	\$ 561,349
	TOTAL	\$ 561,349

GILBERT		
TIP #	Project Description	Federal Cost - ARRA
GLB09-801	Pre-Engineer/Design and Construct Nova Chip Overlays- arterial roadways	\$ 5,306,313
	TOTAL	\$ 5,306,313

GLENDALE		
TIP #	Project Description	Federal Cost - ARRA
GLN09-801	New traffic signal cabinets and controllers	\$ 1,100,000
GLN09-802	Modernize traffic signals	\$ 550,000
GLN09-803	CCTV Camera Installations	\$ 90,000
GLN09-804	Install wireless communication with traffic signals	\$ 230,000
GLN09-805	Install wireless communication with traffic signals	\$ 200,000
GLN09-806	Pre-Engineer/Design and construct pavement overlay	\$ 1,170,000
GLN09-807	Pre-Engineer/Design and construct pavement surface treatment	\$ 510,000
GLN09-808	Install thermoplastic pavement markings	\$ 358,413
GLN08-604	Design and construct multi-use overpass over Loop 101 (Agua Fria Fwy) (Phase 2)	\$ 1,850,000
	TOTAL	\$ 6,058,413

GOODYEAR		
TIP #	Project Description	Federal Cost - ARRA
GDY09-801	Pre-Engineer/Design and construct mill, patch and replace	\$ 782,415
GDY06-204T	Construct regional park-and-ride (1/10 - Litchfield)	\$ 508,666
GDY08-800T	Acquire land- regional park and ride	\$ 186,500
GDY05-202T	Park and Ride Land Acquisition	\$ 352,216
	TOTAL	\$ 1,829,797

GUADALUPE		
TIP #	Project Description	Federal Cost - ARRA
GDL09-801	Design and Mill & Asphalt overlay roadways	\$ 634,022
	TOTAL	\$ 634,022

Local Sponsored Project Details SEPTEMBER 2009

LITCHFIELD PARK		
TIP #	Project Description	Federal Cost - ARRA
LPK09-801	Pre-Engineer/Design and mill and replace pavement resurfacing/reconstruction	\$ 613,958
TOTAL		\$ 613,958

MARICOPA COUNTY		
TIP #	Project Description	Federal Cost - ARRA
MMA09-801	Pre-Engineer/Design and construct AR Overlay	\$ 5,950,757
TOTAL		\$ 5,950,757

MESA		
TIP #	Project Description	Federal Cost - ARRA
MES09-801R	Pre-Engineer/Design and pavement reconstruct and ADA upgrades	\$ 1,610,892
MES09-802R	Pre-Engineer/Design and construct mill and replace pavement	\$ 970,728
MES09-803	Pre-Engineer/Design and pavement reconstruct and ADA upgrades, Group 1	\$ 2,559,279
MES09-804	Pre-Engineer/Design and pavement reconstruct and ADA upgrades, Group 2	\$ 2,333,311
MES09-805	Pre-Engineer/Design and pavement reconstruct and ADA upgrades, Group 3	\$ 3,310,569
TOTAL		\$ 10,784,779

PARADISE VALLEY		
TIP #	Project Description	Federal Cost - ARRA
PVY09-801	Pre-Engineer/Design and construct pavement resurface projects	\$ 823,174
TOTAL		\$ 823,174

PEORIA		
TIP #	Project Description	Federal Cost - ARRA
PEO100-07AC1	Construct Beardsley Road extension and bridge over New River	\$ 2,850,401
PEO09-801	Pavement Preservation: Major Arterial mill, overlay and re-striping	\$ 1,130,050
TOTAL		\$ 3,980,451

PHOENIX		
TIP #	Project Description	Federal Cost - ARRA
PHX07-316	Design & Construction of Intersection Improvements	\$ 1,000,000
PHX09-801	Design & Construction of Pavement Preservation	\$ 7,136,181
PHX09-802	Design & Construction of Pavement Preservation	\$ 7,150,000
PHX09-803	Design & Construction of Pavement Preservation	\$ 7,150,000
PHX09-804	Design & Construction of Removal/Replacement of Existing ADA Ramps or Construction of New ADA Ramps	\$ 1,750,000
PHX09-805	Design & Construction of Removal/Replacement of Existing ADA Ramps or Construction of New ADA Ramps	\$ 1,750,000
PHX09-806	Design & Costruct Bridge Deck Rehabilitations	\$ 2,250,000
PHX09-807	Design & Costruct Bridge Joint Rehabilitations	\$ 1,250,000
PHX09-808	Inventory / Programming & Procure / Install Traffic Control Signs	\$ 3,000,000
PHX09-809	Design & Procure/Install Fiber Optic Backbone System	\$ 1,500,000
PHX09-810	Design &Procure/Install CCTV	\$ 1,000,000
PHX09-811	Design &Procure/Install Wireless Communications	\$ 500,000
TOTAL		\$ 35,436,181

Local Sponsored Project Details SEPTEMBER 2009

QUEEN CREEK		
TIP #	Project Description	Federal Cost - ARRA
QNC09-801	Pre-Engineer/Design and construct resurfacing roadway	\$ 227,282
QNC09-802	Pre-Engineer/Design and construct resurfacing roadway and shoulder paving	\$ 805,816
TOTAL		\$ 1,033,098

SALT RIVER PIMA-MARICOPA INDIAN COMMUNITY		
TIP #	Project Description	Federal Cost - ARRA
SRP09-801	Design & Construction of Pavement Preservation/Chip-Seal	\$ 653,910
TOTAL		\$ 653,910

SCOTTSDALE		
TIP #	Project Description	Federal Cost - ARRA
SCT09-802	Preliminary engineering, design and construction for Mill & Replace	\$ 4,600,000
SCT09-703	Construct new pedestrian/bicycle bridge and multi-use path	\$ 882,333
SCT12-813	Replace traffic signal controllers and cabinets	\$ 439,633
TOTAL		\$ 5,921,966

SUPRISE		
TIP #	Project Description	Federal Cost - ARRA
SUR09-801	Pre-Engineer/Design and construct pavement Reconstruction and ITS Conduit Installation	\$ 2,933,374
TOTAL		\$ 2,933,374

TEMPE		
TIP #	Project Description	Federal Cost - ARRA
TMP09-801	Construct replacement bridge over the Western Canal	\$ 4,362,619
TOTAL		\$ 4,362,619

TOLLESON		
TIP #	Project Description	Federal Cost - ARRA
DOT07-323	Road Widening	\$ 652,890
TOTAL		\$ 652,890

WICKENBURG		
TIP #	Project Description	Federal Cost - ARRA
WKN09-801	Design and Complete Pavement Mill and Replace	\$ 644,140
TOTAL		\$ 644,140

YOUNGTOWN		
TIP #	Project Description	Federal Cost - ARRA
YTN09-801	Pre-Engineer/Design and construct mill and replace - pavement resurfacing	\$ 645,926
TOTAL		\$ 645,926

American Recovery Investment Act (ARRA) - ADOT Allocation Update

KEY

- # Not recommended for prioritization.
- * Obligated, not awarded. Amount subject to change.
- ** Special recommendation.

Prioritized by Regional Council (R.C) - Currently Funded with ARRA										
R.C. Priority Order	Recommendation	Prop. 400 Project	Project Location	Project Description	Status	Prog. Cost ('000s)	Actual Cost ('000s)	Diff. ('000s)	Avail. Funding ('000s)	Project Notes
1	1	Yes	I-10: Verrado Way - Sarival Rd	Construct General Purpose Lane	AWARD 07/17/09	\$28,200.0	\$26,271.6	\$1,928.4	\$1,928.4	Contract was awarded on July 17, 2009.
2	2	Yes	I-17: SR74-Anthem Way	Construct General Purpose Lane	CONST 8/7/09	\$13,368.5	\$13,314.1	\$54.4	\$1,982.8	Construction started on August 7, 2009
3	#	Yes	SR002: L202 to Ellsworth	Design & ROW		\$20,400.0			\$1,982.8	This project was advanced from Phase III (2016-2020). The 2009 State Budget fix, removed the State STAN funds; this project is currently unfunded. The design component is \$12 million. The completion of the Environmental Assessment is uncertain at this t
4	3	Yes	US 60: SR 303L - 99th Ave	10 Miles Widening	BID 10/23/09	\$45,000.0	\$44,263.2*	\$736.8	\$2,719.6	The bid is expected to be opened on October 23, 2009.
5	4	Yes	US 60: 99th Ave - 83rd Ave	2.5 Miles Widening	STB 8/14/09	\$11,200.0	\$7,647.2	\$3,552.8	\$6,272.4	Project is currently with State Transportation Board
6	5	Yes	Loop 101: Beardsley Rd / Union Hills	TI Improvement - Widening Union Hills and Bridge with Beardsley connector	BID 9/25/09	\$9,100.0	\$8,239.6*	\$860.4	\$7,132.9	The bid is expected to be opened on September 25, 2009.
7	6	Yes	SR 85: Southern Ave - I 10	2 Miles New Roadway	BID 8/21/09	\$18,600.0	\$11,042.3*	\$7,557.7	\$14,690.6	The bid was opened on August 21, 2009. The lowest bid was \$11,042,300
8	7	Yes	SR 74: MP 20 - MP 22	2 Miles Passing Lane	BID 9/25/09	\$3,900.0			\$14,690.6	The bid is expected to be opened on September 25, 2009.
ARRA Funds Available as of September 22, 2009 to be programmed:									\$14,690.6	

Projects Recommended to be Funded with Available ARRA Funds Based on Project Readiness - Currently Unfunded with ARRA										
R.C. Priority Order	Recommendation	Prop. 400 Project	Project Location	Project Description	Status	Prog. Cost ('000s)	Actual Cost ('000s)	Diff. ('000s)	Avail. Funding ('000s)	Project Notes
9	9**	Yes	Loop 101: Northern to Grand SB	Auxiliary lane - 3 miles		\$3,000.0			\$11,690.6	Project is ready to move forward. This project is requested to be combined with un-prioritized auxiliary lane project, Loop 101: 51st Ave to 27th Ave EB. Conformity would have to be assessed.
10	#	Yes	Loop 101: Olive Avenue	TI Improvements		\$3,000.0				This project is still in development and may not make the March 2, 2010 ARRA obligation deadline. Project readiness needs to be monitored. There is current funding committed for the project in 2010.
11	#	Yes	SR 74: MP 13 - MP 15	Construct Passing Lanes		\$3,200.0				This project is still in development and may not make the March 2, 2010 ARRA obligation deadline. Project readiness needs to be monitored. There is current funding committed for the project in 2010.
12	9**	Yes	I-17: I-10 to Indian School	Southbound Roadway Improvements		\$1,500.0			\$10,190.6	Final plans due by end of August 2009. Project requested to be funded based on project readiness.

American Recovery Investment Act (ARRA) - ADOT Allocation Update

R.C. Priority Order	Recommendation	Prop. 400 Project	Project Location	Project Description	Status	Prog. Cost ('000s)	Actual Cost ('000s)	Diff. ('000s)	Avail. Funding ('000s)	Project Notes
13	#	Yes	Regionwide	Construct Noise Walls		\$15,600.0				This project is still in development and may not make the March 2, 2010 ARRA obligation deadline. Project readiness needs to be monitored. There is current funding committed for the project in 2010. Revised to \$15.6M at the January 2009 Regional Council
#	9**	No	Loop 101: 51st Ave to 27th Ave EB	Auxiliary lane		\$3,000.0			\$7,190.6	Project is ready to move forward. This project is requested to be combined with auxiliary lane project, Loop 101: Northern to Grand SB. Conformity would have to be assessed.
#	10	Yes	SR 87: Four Peaks - Dos S Ranch Road	Construct Roadway Improvements		\$23,000.0			(\$15,809.4)	The project is projected to be ready to advertise by November 2009. Recommend as a "catch-all" for all remaining ARRA funds after previous bids are submitted.
#	8	Yes	99th Ave: I-10 to MC85	99th Avenue/Van Buren Street intersection with the SRP well relocation, pavement rehabilitation for 99th Avenue from I-10 to Van Buren Street, and acquiring right-of-way.		\$2,500.0			(\$18,309.4)	This is a carry-over from Prop. 300. Project ready to Obligate.

Backup List of Projects to be Funded with Available ARRA Funds Based on Project Readiness - Currently Unfunded with ARRA

R.C. Priority Order	Recommendation	Prop. 400 Project	Project Location	Project Description	Status	Prog. Cost ('000s)	Actual Cost ('000s)	Diff. ('000s)	Avail. Funding ('000s)	Project Notes
#	#	No	SR 87: Gilbert - Shea	Pavement Preservation		\$3,000.0			(\$21,309.4)	Work currently underway. Can no longer use ARRA funds.
#	#	No	I-8: Gila Bend Rest Area	Pavement Preservation		\$10,000.0			(\$31,309.4)	
#	#	No	I-8: MP 121 - Rest Area	Pavement Preservation		\$21,000.0			(\$52,309.4)	
#	#	No	US 60: San Domingo - Whitmann	Pavement Preservation		\$11,000.0			(\$63,309.4)	
#	#	No	US 60: Wickenburg to San Domingo Wash	Pavement Preservation		\$3,777.0			(\$67,086.4)	
#	#	Yes	Loop 303: Greenway to Mountain View	Construction		\$135,000.0				Conformity would have to be redetermined. This project is being advanced from 2012 to 2010. Will not be ready to obligate.
#	#	No	Loop 202: MP 10 - MP 17	Sign Replacement		\$1,150.0				
#	#	No	SR 51: MP 7 - MP 14	Sign Replacement		\$1,500.0				
#	#	No	I-10: MP 112 - MP 129	Sign Replacement		\$1,500.0				
#	#	No	I-10: MP 129 - MP 146	Sign Replacement		\$1,500.0				
#	#	No	I-17: MP 194 - MP 201	Sign Replacement		\$1,500.0				

American Recovery Investment Act (ARRA) - ADOT Allocation Update

R.C. Priority Order	Recommendation	Prop. 400 Project	Project Location	Project Description	Status	Prog. Cost ('000s)	Actual Cost ('000s)	Diff. ('000s)	Avail. Funding ('000s)	Project Notes
#	#	No	Various Routes	Guard Rails		\$1,800.0				
#	#	No	I-17: 19th Avenue - 16th Street	Pavement Replacement		\$1,500.0				