

**Project Status Report**  
**Transportation Projects – MAG Region      November 24 2009**  
**American Recovery & Reinvestment Act (ARRA) Funding**

On February 17, 2009, President Obama signed the American Recovery and Reinvestment Act (ARRA) of 2009. The national Highway Infrastructure Investment component of the legislation is \$27.5 billion.

For the highway portion, the Arizona Department of Transportation (ADOT) has 120 days to obligate 50 percent of the funding, and a year – by March 2, 2010, to obligate the remaining funds. Of the ADOT portion, \$129.4 million was directed for Highway projects in the MAG Region. The legislation also sub-allocates 30 percent of the funding (\$156.57 million) to local jurisdictions. The amount being sub-allocated to the MAG Region is \$104.6. Metropolitan planning organizations and Local Agencies have one year to obligate the funds, by March 2, 2010

The MAG regional portion for transit is \$66.4 million. The legislation requires that 50 percent of the transit funds be obligated within 180 days, and the remainder to be obligated within one year by March 2, 2010

**REPORT COMPONENTS – TABLE OF CONTENTS**

<b>Project Status Report</b>	<b>p. 3 – 10</b>
<b>Local Sponsored Project Overview</b>	<b>p. 11</b>
<b>Local Sponsored Project Details</b>	<b>p. 12 – 15</b>
<b>Highway Projects – ADOT Allocation Update</b>	<b>p. 16 – 18</b>

## **Project Status Report**

The Project Status Report highlights three areas of project details as noted below:

**Project Information:** Lists information about the project as reported on in the MAG Transportation Improvement Program (TIP) including the project location and description.

**Project Funding:** Explains the project funding sources and amounts as listed in the MAG TIP.

**Project Development Status:** This section reports on the status of project development steps. This section will most likely change in the future as projects are under construction. The project development steps are:

- Project Approved by MAG RC (Date): Project approved by the MAG Regional Council for inclusion in the current MAG TIP
- Design & Federal Clearances: The required design and federal clearances have been complete or have estimated completion dates. Or other notes may be provided regarding status with FHWA or FTA. Check mark indicates that work is completed.
- Obligate: The project has obligated, which means that the Federal Highway Administration agrees that the project has completed the necessary federal steps and the federal funds can be promised for the project.
- Bid Opened – The project has received bids and the bids have been opened.
- Award Date – The date the project is awarded to contractor.
- Estimated Completion – The contractor has estimated that construction will be completed by this date.

**This information can also be found at the MAG Website:**

**<http://www.mag.maricopa.gov/detail.cms?item=9615>**

**PROJECT STATUS REPORT    TRANSPORTATION PROJECTS IN MAG REGION**  
**American Recovery & Reinvestment Act (ARRA) Funding**  
**NOVEMBER 24 2009**

Project Information				Fund Type	Project Funding			Project Development Status†						Comments	
TIP #	Agency	Project Location	Project Description		Federal - ARRA	Total	Award Amount	Approval Date	Design	Environmental	Obligated	Bid Opened	Award Date		Estimated Complete
<b>State Sponsored Projects - Roadways</b>															
DOT09-815	DOT	I-10: Verrado Way - Sarival Rd	Construct General Purpose Lane	ARRA	\$26,272.0	\$26,272.0	\$26,271.6	05/27/09	✓	✓	✓	✓	7/17/09		Admin Mod: Change project costs from \$28.2M to \$26.3M.
DOT09-818	DOT	I-17: SR74-Anthem Way	Construct General Purpose Lane	ARRA	\$13,314.1	\$13,314.1	\$13,314.1	05/27/09	✓	✓	✓	✓	6/19/09		Admin Mod: Change project costs from \$13.4M to \$13.3M
DOT09-6C00R	DOT	US 60: SR 303L - 99th Ave	Road Widening	ARRA	\$22,275.7	\$22,299.9	\$22,299.9	03/25/09	✓	✓	✓	10/23/09	11/20/09		Admin Mod: Change project costs from \$45.0M to \$22.3M
DOT07-323	DOT	99th Ave from I-10 to MC-85	Road Widening	STP-AZ & ARRA	\$3,152.9	\$3,753.9		04/22/09	✓	✓					\$2.5 million in ARRA-Highway, and \$652,890 in ARRA-MPO/Local.
DOT09-801	DOT	US 60: 99th Ave to Thunderbird Rd (within the city limits of El Mirage)	Transporatation Landscaping Enhancement	ARRA	\$207.3	\$207.3	\$207.3	04/22/09	✓	✓	✓	10/23/09	11/20/09		Admin Mod: Change project costs from \$300k to \$207k
DOT07-332	DOT	US 60: 99th Ave - 83rd Ave	Road Widening	ARRA	\$7,647.2	\$7,647.2	\$7,647.2	03/25/09	✓	✓	✓	✓	8/14/09		Admin Mod: Change project costs from \$11.2 mill to \$7.6M.
DOT06-613	DOT	SR 85: Southern Ave - I 10	Widen roadway, adding 2 through lanes	ARRA	\$11,042.3	\$11,042.3	\$11,042.3	05/27/09	✓	✓	✓	8/21/09	9/18/09		Admin Mod: Change project costs from \$18.6 mill to \$11.0M - pending contract award
DOT12-840	DOT	101 (Agua Fria Fwy) at Union Hills Dr/Beardsley Rd	Construct traffic interchange, construct new frontage road and Texas U-Turn structure over L101	ARRA, STP MAG & Local	\$9,100.0	\$27,564.4	\$5,667.4	04/22/09	✓	✓	✓	9/25/09	10/16/09		
DOT08-673	DOT	74: US-60 (Grand Ave) to Loop 303 (Estrella Fwy); MP 20-22	Construct eastbound and westbound passing lanes	ARRA	\$3,900.0	\$3,900.0	\$2,324.6	05/27/09	✓	✓	✓	9/25/09	10/16/09		
					\$96,911.5	\$116,001.2	\$88,774.4								

†Date in Design and Environmental fields indicate estimated completion date.

**PROJECT STATUS REPORT TRANSPORTATION PROJECTS IN MAG REGION**  
**American Recovery & Reinvestment Act (ARRA) Funding**  
**NOVEMBER 24 2009**

Project Information				Project Funding			Project Development Status†							Comments	
TIP #	Agency	Project Location	Project Description	Fund Type	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligate	Bid Open	Award Date		Estimated Complete
<b>Local Projects - Roadway</b>															
APJ09-801	APJ	Ironwood Drive: Southern Avenue to 16th Avenue	Design and Reconstruction of Pavement	ARRA	\$1,348.3	\$1,348.3		4/22/09	12/30/09	12/15/09	1/8/10				
AVN09-801	AVN	Dysart Road-I-10 to Indian School Road	Preliminary engineering, design and construction for Mill & Replace	ARRA	\$2,035.2	\$2,035.2		4/22/09	11/20/09	✓	12/11/09				AVN09-801 & AVN09-802 could be bid together under one TRACS to save cost
AVN09-802	AVN	Dysart Road -Van Buren to the I-10	Preliminary engineering, design and construction for Mill & Replace	ARRA & Local	\$179.7	\$401.8		4/22/09	11/20/09	✓	12/11/09				AVN09-801 & AVN09-802 could be bid together under one TRACS to save cost
BKY09-801	BKY	Various Locations Townwide - Functionally Classified Roads	Pre-engineer/Design and Pavement Rehabilitation and Preservation	ARRA	\$1,621.9	\$1,621.9		4/22/09	12/1/09	11/30/09	12/22/09				Send to C&S without clearances for C&S to begin review .
CFR09-801	CFR	Intersection of Tom Darlington Drive and Ridgeview Place	Pre-engineer/Design and construct Pedestrian crossing	ARRA	\$35.0	\$35.0		4/22/09	N/A	11/26/09	N/A				Combined w/ LG CFR09-802
CFR09-802	CFR	Cave Creek Road: Scopa Trail to Carefree Eastern Border	Pre-engineer/Design and construct, repair and restoration of Cave Creek Road	ARRA	\$553.3	\$553.3		4/22/09	11/12/09	12/4/09	12/31/09				City not happy with type of flashers. Would like to use illuminated.
CVK09-807	CVK	Various Locations - Functionally Classified Roadways	Pre-Engineer/Design and Construct Pavement Rehab projects	ARRA	\$614.8	\$614.8		5/27/09	11/30/09	11/30/09	12/31/09				Over budget. Scope will be reduced - C&S
CHN120-07C	CHN	Chandler Blvd/Dobson Road Intersection, and Dobson Road from Chandler Blvd to Frye Road	Intersection and Capacity Improvement	ARRA, Local & RARF	\$2,288.7	\$7,629.0		4/22/09	✓	✓	11/23/09				Clearance for RW & URR may be under old TRACS SS78201C.
CHN09-801	CHN	Price Road from Germann Road south to Queen Creek Road	Design and reconstruction of pavement	ARRA	\$3,678.9	\$3,678.9		4/22/09	✓	✓	12/17/09				Additional scope was done for this project.
ELM09-801	ELM	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and Mill and Replace Existing Road.	ARRA	\$952.8	\$952.8		4/22/09	11/16/09	11/16/09	12/7/09				Scope of work chng. Letter sent to EPG to confirm chng.
FTH07-301	FTH	Shea Blvd. (Palisades Blvd. to Fountain Hills Blvd.)	Widen for 3rd (westbound) lane, bike lane, sidewalk, and turn pockets.	ARRA, STP, & Local	\$1,081.6	\$3,376.6		6/24/09	✓	✓	11/4/09				Under review w/ C&S 6/19/09. C&S to drive location to verify project limits. Send copy of plans to District for review.
GBD09-801	GBD	Pima Street/SR-85 Various Locations	Design and Construct Signage Improvements	ARRA	\$33.0	\$33.0		4/22/09	12/1/09	11/30/09	12/22/09				Combined w/ GBD09-802
GBD09-802	GBD	Pima Street/SR-85 Various Locations	Design and Construct Pedestrian and Landscape Improvements	ARRA	\$339.5	\$339.5		4/22/09	12/1/09	11/30/09	12/22/09				Possible 4F. Actual cost estimate is pending. Gila Bend has requested MAG for additional funding. No survey work has been done.
GBD09-803	GBD	Gila Bend Airport on SR-85	Design and Construct Carpool and Transit Park & Ride Lot	ARRA	\$170.0	\$170.0		5/27/09	12/1/09	11/19/09	12/22/09				
GRC09-801	GRC	Various Locations - Functionally Classified Roadways	Pre-Engineer/Design and Construct Pavement Rehab projects	ARRA	\$561.3	\$561.3		4/22/09	12/1/09	11/30/09	12/22/09				EPG - Avoidance Letter from District. District waiting for change in scope.
GLB09-801	GLB	Various Locations - Functionally Classified Roadways	Pre-Engineer/Design and Construct Nova Chip Overlays- arterial roadways	ARRA	\$5,306.3	\$5,306.3		4/22/09	11/20/09	✓	12/11/09				

**PROJECT STATUS REPORT    TRANSPORTATION PROJECTS IN MAG REGION**  
**American Recovery & Reinvestment Act (ARRA) Funding**  
**NOVEMBER 24 2009**

Project Information				Project Funding			Project Development Status†							Comments	
TIP #	Agency	Project Location	Project Description	Fund Type	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligate	Bid Open	Award Date		Estimated Complete
<b>Local Projects - Roadway</b>															
GLN09-801	GLN	Various Locations Citywide - Functionally Classified Roadways	New traffic signal cabinets and controllers	ARRA	\$1,100.0	\$1,100.0		4/22/09	11/30/09	11/10/09	12/21/09				City of Glendale to Procure equipment but will advertise through ADOT for installation.
GLN09-802	GLN	Various Locations Citywide - Functionally Classified Roadways	Modernize traffic signals	ARRA	\$550.0	\$550.0		4/22/09	11/30/09	11/10/09	12/21/09				City of Glendale to Procure equipment but will advertise through ADOT for installation.
GLN09-803	GLN	Various Locations Citywide - Functionally Classified Roadways	CCTV Camera Installations	ARRA	\$90.0	\$90.0		4/22/09	11/30/09	11/10/09	12/21/09				City of Glendale to Procure equipment but will advertise through ADOT for installation.
GLN09-804	GLN	Camelback Rd. - 47th to 83rd Aves.	Install wireless communication with traffic signals	ARRA	\$230.0	\$230.0		4/22/09	11/30/09	✓	12/21/09				City of Glendale to Procure equipment but will advertise through ADOT for installation.
GLN09-805	GLN	Bethany Home Rd. - 63rd to 83rd Aves.	Install wireless communication with traffic signals	ARRA	\$200.0	\$200.0		4/22/09	11/30/09	✓	12/21/09				City of Glendale to Procure equipment but will advertise through ADOT for installation.
GLN09-806	GLN	Glendale Ave. - 51st to 66th Aves.	Pre-Engineer/Design and construct pavement overlay	ARRA	\$1,170.0	\$1,170.0		4/22/09	11/25/09	11/27/09	12/16/09				Advance NTP given to Dibble
GLN09-807	GLN	Litchfield Rd. - Missouri to Northern Ave.	Pre-Engineer/Design and construct pavement surface treatment	ARRA	\$510.0	\$510.0		4/22/09	11/25/09	11/25/09	12/16/09				Advance NTP given to Dibble
GLN09-808	GLN	25 Miles on Arterial Streets	Install thermoplastic pavement markings	ARRA	\$358.4	\$358.4		4/22/09	11/30/09	✓	12/21/09				This project could be combined with other Pavement Pres projects to save cost.
GLN08-604	GLN	63rd Avenue at Loop 101 Expressway	Design and construct multi-use overpass over Loop 101 (Agua Fria Fwy) (Phase 2)	ARRA, CMAQ, & Local	\$1,850.0	\$5,407.4		4/22/09	✓	✓	✓				Project submitted to C&S
GDY09-801	GDY	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and construct mill, patch and replace	ARRA & Local	\$782.4	\$798.4		4/22/09	11/30/09	✓	12/21/09				
GDL09-801	GDL	Various Locations Townwide - Functionally Classified Roadways	Design and Mill & Asphalt overlay roadways	ARRA	\$634.0	\$634.0		4/22/09	11/20/09	11/30/09	12/31/09				Combined w/ LG GUA0201. Previously 2 projects.
LPK09-801	LPK	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and mill and replace pavement resurfacing/reconstruction	ARRA	\$614.0	\$614.0		4/22/09	11/30/09	✓	12/21/09				Cost estimate high. Scope will need t be reduced. Need funding prior to advertisement. JPA needs to be amended.
MMA09-801	MMA	Various Locations Countywide - Functionally Classified Roadways	Pre-Engineer/Design and construct AR Overlay	ARRA & Local	\$6,469.2	\$6,478.1		4/22/09	11/30/09	11/30/09	12/21/09				Project Design 100% Complete. MOU is place between both agencies.
MES09-801R	MES	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and pavement reconstruct and ADA upgrades	ARRA	\$1,610.9	\$1,610.9		5/27/09	✓	✓	12/21/09				
MES09-802R	MES	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and construct mill and replace pavement	ARRA	\$970.7	\$970.7		5/27/09	✓	✓	12/21/09				
MES09-803	MES	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and pavement reconstruct and ADA upgrades, Group 1	ARRA	\$2,559.3	\$2,559.3		5/27/09	✓	✓	12/21/09				

**PROJECT STATUS REPORT    TRANSPORTATION PROJECTS IN MAG REGION**  
**American Recovery & Reinvestment Act (ARRA) Funding**  
**NOVEMBER 24 2009**

Project Information				Project Funding			Project Development Status†							Comments	
TIP #	Agency	Project Location	Project Description	Fund Type	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligate	Bid Open	Award Date		Estimated Complete
<b>Local Projects - Roadway</b>															
MES09-804	MES	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and pavement reconstruct and ADA upgrades, Group 2	ARRA	\$2,333.3	\$2,333.3		5/27/09	12/4/09	✓	12/21/09				
MES09-805	MES	Various Locations Citywide - Functionally Classified Roadways	Pre-Engineer/Design and pavement reconstruct and ADA upgrades Group 3	ARRA	\$3,310.6	\$3,310.6		5/27/09	12/4/09	✓	12/21/09				
PVY09-801	PVY	Various Locations Townwide - Functionally Classified Roadways	Pre-Engineer/Design and construct pavement resurface projects	ARRA & Local	\$823.2	\$823.8		4/22/09	11/30/09	11/30/09	1/7/10				District needs a copy of plans. Under C&S Review 6/19/09. Don is going to drive area to verify plans - old project.
PEO100-07AC1	PEO	Beardsley Rd Connection: Loop 101 (Agua Fria Fwy) to Beardsley Rd at 83rd Av/Lake Pleasant Pkwy	Construct Beardsley Road extension and bridge over New River	ARRA, STP-MAG & Local	\$2,850.4	\$11,489.7		4/22/09	✓	✓	✓	11/19/09	12/18/09		Pending Advertisement Date: October 23, 2009
PEO09-801	PEO	Various Locations	Pavement Preservation: Major Arterial mill, overlay and re-striping	ARRA & Local	\$1,130.1	\$1,396.3		6/24/09	11/30/09	✓	12/21/09				City hopes to have ARRA funds left over from Beardsley Rd to cover (\$1,389,351)
PHX07-316	PHX	7th St & McDowell Rd	Design & Construction of Intersection Improvements	ARRA & CMAQ	\$1,000.0	\$2,256.0		4/22/09	✓	✓	✓				Advertised - 3 low bids rejected. FHWA would like to review. Low bid \$750K
PHX09-801	PHX	Various Locations (North Area) - Functionally Classified Roadways	Design & Construction of Pavement Preservation	ARRA	\$7,136.2	\$7,136.2		4/22/09	12/15/09	✓	12/4/09				
PHX09-802	PHX	Various Locations (Central Area) - Functionally Classified Roadways	Design & Construction of Pavement Preservation	ARRA	\$7,150.0	\$7,150.0		4/22/09	12/15/09	✓	12/4/09				
PHX09-803	PHX	Various Locations (South Area) - Functionally Classified Roadways	Design & Construction of Pavement Preservation	ARRA	\$7,150.0	\$7,150.0		4/22/09	12/15/09	✓	12/4/09				95% Plans turned into ADOT
PHX09-804	PHX	Various Locations - (North Area)	Design & Construction of Removal/Replacement of Existing ADA Ramps or Construction of New ADA Ramps	ARRA	\$1,750.0	\$1,750.0		4/22/09	12/15/09	✓	12/14/09				95% Plans turned into ADOT
PHX09-805	PHX	Various Locations - (South Area)	Design & Construction of Removal/Replacement of Existing ADA Ramps or Construction of New ADA Ramps	ARRA	\$1,750.0	\$1,750.0		4/22/09	12/15/09	✓	12/14/09				95% Plans turned into ADOT
PHX09-806	PHX	11 Locations Citywide	Design & Construct Bridge Deck Rehabilitations	ARRA	\$2,250.0	\$2,250.0		4/22/09	12/15/09	✓	12/11/09				95% Plans turned into ADOT
PHX09-807	PHX	6 Locations Citywide	Design & Construct Bridge Joint Rehabilitations	ARRA	\$1,250.0	\$1,250.0		4/22/09	12/15/09	✓	12/11/09				95% Plans turned into ADOT
PHX09-808	PHX	Citywide Corridors	Inventory / Programming & Procure / Install Traffic Control Signs	ARRA	\$3,000.0	\$3,000.0		4/22/09	12/15/09	✓	12/18/09				PB need to verify if non-standard signs
PHX09-809	PHX	Citywide Corridors	Design & Procure/Install Fiber Optic Backbone System	ARRA	\$1,500.0	\$1,500.0		4/22/09	12/15/09	✓	12/18/09				PS&E package at ADOT awaiting approval.

**PROJECT STATUS REPORT    TRANSPORTATION PROJECTS IN MAG REGION**  
**American Recovery & Reinvestment Act (ARRA) Funding**  
**NOVEMBER 24 2009**

Project Information				Project Funding			Project Development Status†							Comments	
TIP #	Agency	Project Location	Project Description	Fund Type	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligate	Bid Open	Award Date		Estimated Complete
<b>Local Projects - Roadway</b>															
PHX09-810	PHX	Citywide Corridors	Design & Procure/Install CCTV	ARRA	\$1,000.0	\$1,000.0		4/22/09	12/15/09	✓	12/18/09				PS&E package at ADOT awaiting approval.
PHX09-811	PHX	Citywide Corridors	Design & Procure/Install Wireless Communications	ARRA	\$500.0	\$500.0		4/22/09	12/15/09	✓	12/18/09				PS&E package at ADOT awaiting approval.
QNC09-801	QNC	Combs Rd: UPRR/Rittenhouse Rd to approx. 1,000 ft west of Gantzel Rd	Pre-Engineer/Design and construct resurfacing roadway	ARRA	\$227.3	\$227.3		4/22/09	12/4/09	12/1/09	1/6/10				Drafted PA complete.
QNC09-802	QNC	Various Locations on Rittenhouse Rd	Pre-Engineer/Design and construct resurfacing roadway and shoulder paving	ARRA	\$805.8	\$805.8		4/22/09	12/4/09	12/1/09	1/6/10				Drafted PA complete.
SRP09-801	SRP	Various Locations - Functionally Classified Roadways	Design & Construction of Pavement Preservation/Chip-Seal	ARRA	\$653.9	\$653.9		5/27/09	11/19/09	11/30/09	12/30/09				Constructibility. Still need to determine where they will store equipment.
SCT09-802	SCT	Various Locations	Preliminary engineering, design and construction for Mill & Replace	ARRA	\$4,600.0	\$4,600.0		7/22/09	12/17/09	11/30/09	1/7/10				PB will meet w/ City to determine what City plans to do with high cost estimate. JPA will need to be amended.
SCT12-813	SCT	Various Locations in Southern Scottsdale	Replace traffic signal controllers and cabinets	ARRA, & Local	\$439.6	\$500.0		4/22/09	11/16/09	✓	12/7/09				Meet w/ Scottsdale to discuss installation requirements
SUR09-801	SUR	Bell Road-Parkview to West City Limit	Pre-Engineer/Design and construct pavement Reconstruction and ITS Conduit Installation	ARRA	\$2,933.4	\$2,933.4		4/22/09	10/30/09	✓	11/21/09				PS&E being reviewed by C&S. Materials Clearance needs to be verified.
TMP09-801	TMP	Baseline Road between Kyrene Road and the Union Pacific Railroad, over the Western Canal	Construct replacement bridge over the Western Canal	ARRA, & Local	\$4,362.6	\$6,000.0		4/22/09	✓	11/30/09	12/21/09				Awaiting clearance.
WKN09-801	WKN	North Vulture Mine Rd: US 60 to Northern Town Limits	Design and Complete Pavement Mill and Replace	ARRA	\$644.1	\$644.1		4/22/09	11/30/09	11/30/09	12/21/09				Additional scope is being requested by City. Need to determine if there is enough time to do this.
YTN09-801	YTN	Peoria Ave: 111th Avenue west by 1950 feet/approx. 115th Avenue	Pre-Engineer/Design and construct mill and replace - pavement resurfacing	ARRA	\$645.9	\$645.9		4/22/09	12/1/09	12/4/09	12/21/09				Fee proposal at LG for approval
					\$101,695.7	\$124,995.3									

†Date in Design and Environmental fields indicate estimated completion date.

**PROJECT STATUS REPORT TRANSPORTATION PROJECTS IN MAG REGION**  
**American Recovery & Reinvestment Act (ARRA) Funding**  
**NOVEMBER 24 2009**

Project Information				Project Funding			Project Development Status†							Comments
TIP #	Agency	Project Location	Project Description	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligated	Bid Opened	Award Date	Estimated Complete	
<b>Local Projects - Transit Projects</b>														
AVN09-804T	AVN	Citywide	Purchase 2 replacement dial-a-ride vehicles	\$126.0	\$126.0		6/24/09							
GDY05-202T	GDY	I-10: Litchfield Rd to Dysart Rd (ADOT Basin between Litchfield and Dysart)	Park and Ride Land Acquisition	\$352.2	\$1,847.1		6/24/09	✓	✓	✓			Mar-10	Grants have been submitted to FTA
GDY06-204T	GDY	I-10: Litchfield Rd to Dysart Rd (ADOT Basin between Litchfield and Dysart)	Construct regional park-and-ride (1/10 - Litchfield)	\$2,036.2	\$4,193.8		6/24/09	✓	✓	✓			Mar-10	The design is completed. The EA is completed. The land was acquired. Contract for construction is expected to be signed in December 2009.
GDY08-800T	GDY	I-10: Litchfield Rd to Dysart Rd (ADOT Basin between Litchfield and Dysart)	Acquire land- regional park and ride	\$186.5	\$977.6		6/24/09	✓	✓	✓			Mar-10	Grants have been submitted to FTA
MES08-801T	MES	Loop 202/Power	Construct regional park-and-ride (Loop 202/Power)	\$517.8	\$1,800.0		9/30/09							Admin Mod: Modify project costs to lower amount and change funding type to ARRA-Transit and 5309.
MES10-801T	MES	US60/Country Club	Park-and-Ride design	\$367.5	\$367.5		9/30/09							Amend: Add new ARRA-Transit project to list.
MES10-802T	MES	US60/Country Club	Park-and-Ride land acquisition	\$3,238.3	\$3,238.3		9/30/09							Amend: Add new ARRA-Transit project to list.
MES10-803T	MES	Loop 202/Power	Design regional park-and-ride (Loop 202/Power)	\$765.0	\$765.0		9/30/09							Amend: Add new ARRA-Transit project to list.
MES10-804T	MES	Gilbert/McDowell	Design regional park-and-ride	\$765.0	\$765.0		9/30/09							Amend: Add new ARRA-Transit project to list.
MES10-805T	MES	Gilbert/McDowell	Construct regional park-and-ride	\$517.8	\$2,289.0		9/30/09							Amend: Add new ARRA-Transit project to list.
MES10-809T	MES	Country Club/US 60	Park-and-Ride construction	\$3,228.8	\$3,228.8		3/25/09	✓	✓					Admin Mod: Modify project costs to lower amount.
PHX08-704T	PHX	27th Ave/Baseline Rd	27th Ave/Baseline Park and Ride Construct	\$1,100.0	\$1,100.0		5/27/09		✓	✓			Jun-12	The RFP for design is currently on the street. A pre-submittal meeting was held with potential consultants on November 16, 2009.
PHX08-705T	PHX	I-17/Happy Valley	Happy Valley/I-17 Park and Ride - construct	\$5,500.0	\$5,500.0		3/25/09	✓	✓	✓			Dec-10	The project is currently out to bid for construction. Construction is scheduled to begin in February 2010.
PHX09-611T	PHX	Regionwide	Preventive Maintenance	\$5,400.0	\$11,964.0		3/25/09	✓	✓	✓			Jun-10	Ongoing
PHX09-837T	PHX	Bell Rd/SR-51	Bus access crossover	\$640.1	\$640.1		3/25/09	✓	✓	✓			Jul-10	The RFP for design is currently on the street. A pre-submittal meeting was held with potential consultants on November 30, 2009.
PHX09-838T	PHX	Pecos Road/40th Street	Pecos/40th St Park and Ride Expansion	\$3,000.0	\$3,000.0		3/25/09	✓	✓	✓	✓		Dec-10	The project is currently out to bid for construction. Construction is scheduled to begin in January 2010.

**PROJECT STATUS REPORT    TRANSPORTATION PROJECTS IN MAG REGION**  
**American Recovery & Reinvestment Act (ARRA) Funding**  
**NOVEMBER 24 2009**

Project Information				Project Funding			Project Development Status†							Comments
TIP #	Agency	Project Location	Project Description	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligated	Bid Opened	Award Date	Estimated Complete	
<b>Local Projects - Transit Projects</b>														
PHX09-839T	PHX	Regionwide	Intelligent Transportation System Enhancement: Regional Transit Stop Data Overhaul	\$300.0	\$300.0		3/25/09	✓	✓	✓			Sep-10	Consultant was meeting with staff to assess needs and specifications. An Operation review will be created from the information collected. The Operational Review and a project plan will be submitted for review by Nov 25, 2009. Staff is currently researching
PHX09-840T	PHX	Citywide	Bus Stop Improvements	\$4,321.2	\$4,321.2		3/25/09	✓	✓	✓			Dec-11	The bid is currently being advertised.
PHX10-818T	PHX	Central Avenue/Van Buren	Central Station Transit Center Refurbishments	\$5,000.0	\$5,000.0		3/25/09		✓	✓			Jan-11	Programming schematic design, and design development phases are complete. We are now working to complete final design plans and specs. The bidding process will begin in January 2010
SCT09-803T	SCT	Loop 101/Scottsdale Rd	Park-and-Ride construction	\$5,000.0	\$5,000.0		3/25/09	✓	✓					Programming schematic design, and design development phases are complete. We are now working to complete final design plans and specs. The bidding process will begin in January 2010
TMP09-806T	TMP	East Valley Operations and Maintenance Facility	Expansion/ Updgrade	\$6,500.0	\$6,500.0		3/25/09	✓	✓	✓			Mar-11	Negotiating contract for final design and construction drawings.
VMR09-801T	VMR	Central Ave/Camelback Rd	Central/Camelback Park and Ride Expansion	\$1,400.0	\$1,400.0		5/27/09	✓	✓	✓	✓		Jun-01	A design-build team has been selected and is working with VMR on finding a consultant.
VMR09-802T	VMR	Regionwide	LRT Park and Ride Shade Canopes	\$2,500.0	\$2,500.0		5/27/09	✓	✓	✓			Dec-09	A design-build team has been selected and is working with VMR on finding a consultant.
VMT10-807T	VMT	Arizona Avenue/Country Club (Service between Ocotillo Ave/Alma School and Sycamore and Main using Arizona Ave/CC)	Bus Rapid Transit - Arizona Avenue/Country Club (Phase I) - Acquire ROW	\$2,500.0	\$2,500.0	\$0.0	3/25/09	✓	✓	✓	✓		Dec-09	Land Acquisition - Less than 50% complete.
VMT10-807T	VMT	Arizona Avenue/Country Club (Service between Ocotillo Ave/Alma School and Sycamore and Main using Arizona Ave/CC)	Bus Rapid Transit Arizona Avenue/Country Club (Phase I) - Construct busway improvements and stations	\$12,500.0	\$12,500.0	\$4,154.3	3/25/09	✓	✓	✓	✓		Jul-10	Construction - Less than 50% complete.
				\$67,762.2	\$81,823.3									

†Date in Design and Environmental fields indicate estimated completion date.

**PROJECT STATUS REPORT    TRANSPORTATION PROJECTS IN MAG REGION**  
**American Recovery & Reinvestment Act (ARRA) Funding**  
**NOVEMBER 24 2009**

Project Information				Project Funding			Project Development Status†						Comments	
TIP #	Agency	Project Location	Project Description	Federal - ARRA	Estimated Total	Award Amount	Approval Date	Design	Environment	Obligated	Bid Opened	Award Date		Estimated Complete
<b>Local Projects - Transportation Enhancements</b>														
CHN09-805	CHN	Paseo Trail, Consolidated Canal: Galveston to Pecos Rd.	Construction of multi-use path	\$750,000	\$1,161,610		5/27/09	✓	✓	✓				Authorized 08/11/2009 but hold back NTP pending resolution of sole-source issue.
GLB04-303R	GLB	Canal Crossing Project	Design and construction pedestrian bridges over canal crossing	\$270,000	\$680,000		5/27/09	✓	✓	✓	9/18/09			
GLB08-801	GLB	Heritage District Downtown Ped Project	Design and construct sidewalks, landscaping and other pedestrian improvements	\$578,670	\$578,670		5/27/09	✓	✓	✓	10/6/09			
GLN08-611	GLN	Old Roma Alley	Design and construct pedestrian enhancements and landscape	\$732,562	\$732,562		5/27/09	✓	✓	✓	12/3/09			
MMA09-725	MMA	Bush Hwy from Usery Pass Rd to Stewart Mtn Rd	Design and construct bicycle lane	\$750,000	\$1,117,817	\$561,095	5/27/09	✓	✓	✓	✓	✓	Dec-09	Construction scheduled to begin Oct 5, 09.
MES09-806	MES	Consolidated Canal Pathway, 8th Street and Lindsay	Design and construct 12-foot wide multi-use pathway with lighting and signing	\$750,000	\$1,509,375		6/24/09	✓	✓	✓				PH IIA auth; Adding PHIV after 12-3 MAG TIP action
SCT09-703	SCT	Crosscut Canal, Thomas Rd to Indian School Rd	Construct new pedestrian/bicycle bridge and multi-use path	\$1,632.3	\$3,117.3		5/27/09	✓	✓	✓	12/15/09			Project is using \$750,000 TE ARRA funds plus \$882,333 MAG ARRA funds.
SCT09-801	SCT	Downtown Canal Bank Improvements	Design and construct transportation enhancements to connect Sun Circle Trail to Goldwater Underpass	\$600,000	\$625,402		5/27/09	✓	✓	✓	12/3/09			
TMP09-704	TMP	Crosscut Canal from Papago Park to Mouer Park - Tempe	Design and construct multi-use path (phase II)	\$750,000	\$1,400,000		5/27/09	✓	✓	✓				Pending Notice of Additional Funding
				\$5,181,232	\$7,805,436									

†Date in Design and Environmental fields indicate estimated completion date.

## LOCAL SPONSORED PROJECT OVERVIEW

MAG was notified by ADOT on March 16, 2009 that the MAG region will receive \$104,578,340 of American Recovery and Reinvestment Act (ARRA) funds. These funds are known as the sub-allocated ARRA transportation funds. On March 23, 2009 Regional Council approved the policy direction for the sub-allocated ARRA funds of: a Minimum Agency Allocation of \$500,000 plus population in accordance with the following:

1. Establish a deadline of April 3, 2009, to have MAG member agencies define and submit projects to MAG for the sub-allocated funds due to the very limited time to obligate the projects.
2. Have MAG prepare the necessary administrative adjustments/amendments to the FY 2008-2012 MAG Transportation Improvement Program and or Regional Transportation Plan as appropriate.
3. Have MAG conduct the air quality consultation/conformity if necessary.
4. Establish a deadline of November 30, 2009 for projects to be obligated. Funds from projects that are not obligated will be reprogrammed to meet the federal obligation date of February 17, 2010 in order for Arizona to be eligible to receive funding from other states that are unable to obligate their funds.

Jurisdiction	Minimum Agency Allocation of \$500K Plus Population	
Apache Junction (a)	\$	1,348,343
Avondale	\$	2,214,899
Buckeye	\$	1,621,878
Carefree	\$	588,340
Cave Creek	\$	614,813
Chandler	\$	5,967,599
El Mirage	\$	1,252,805
Fort McDowell	\$	518,436
Fountain Hills	\$	1,081,614
Gila Bend	\$	542,497
Gila River (b)	\$	561,349
Gilbert	\$	5,306,313
Glendale	\$	6,058,413
Goodyear	\$	1,829,797
Guadalupe	\$	634,022
Litchfield Park	\$	613,958
Mesa	\$	10,784,779
Paradise Valley	\$	823,174
Peoria (b)	\$	3,980,451
Phoenix	\$	35,436,181
Queen Creek (a)	\$	1,033,098
Salt River	\$	653,910
Scottsdale	\$	5,921,966
Surprise	\$	2,933,374
Tempe	\$	4,362,619
Tolleson		652,890
Wickenburg	\$	644,140
Youngtown	\$	645,926
Maricopa County (c)	\$	5,950,757
<b>Total</b>	<b>\$</b>	<b>104,578,340</b>

**LOCAL SPONSORED PROJECT DETAILS  
NOVEMBER 24 2009**

<b>APACHE JUNCTION</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
APJ09-801	Design and Reconstruction of Pavement	\$ 1,348,343
<b>TOTAL</b>		<b>\$ 1,348,343</b>

<b>AVONDALE</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
AVN09-801	Preliminary engineering, design and construction for Mill & Replace	\$ 2,035,200
AVN09-802	Preliminary engineering, design and construction for Mill & Replace	\$ 179,699
<b>TOTAL</b>		<b>\$ 2,214,899</b>

<b>BUCKEYE</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
BKY09-801	Pre-engineer/Design and Pavement Rehabilitation and Preservation	\$ 1,621,878
<b>TOTAL</b>		<b>\$ 1,621,878</b>

<b>CAREFREE</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
CFR09-801	Pre-engineer/Design and construct Pedestrian crossing	\$ 35,000
CFR09-802	Pre-engineer/Design and construct, repair and restoration of Cave Creek Road	\$ 553,340
<b>TOTAL</b>		<b>\$ 588,340</b>

<b>CAVE CREEK</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
CVK09-807	Pre-Engineer/Design and Construct Pavement Rehab projects	\$ 614,813
<b>TOTAL</b>		<b>\$ 614,813</b>

<b>CHANDLER</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
CHN120-07C	Intersection and Capacity Improvement	\$ 2,288,700
CHN09-801	Design and reconstruction of pavement	\$ 3,678,899
<b>TOTAL</b>		<b>\$ 5,967,599</b>

<b>EL MIRAGE</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
ELM09-801	Pre-Engineer/Design and Mill and Replace Existing Road.	\$ 952,805
DOT09-801	Transportation Landscaping Enhancement	\$ 207,299
<b>TOTAL</b>		<b>\$ 1,160,104</b>

<b>FOUNTAIN HILLS</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
FTH07-301	Widen for 3rd (westbound) lane, bike lane, sidewalk, and turn pockets.	\$ 1,081,614
<b>TOTAL</b>		<b>\$ 1,081,614</b>

**LOCAL SPONSORED PROJECT DETAILS**  
**NOVEMBER 24 2009**

<b>FT. MCDOWELL YAVAPAI NATION</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
Ft. McDowell Yavapai Nation will be doing a joint project with Maricopa County. \$518,436 of Maricopa County's project is for paving and rehab of roads in the Ft. McDowell community.		

<b>GILA BEND</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
GBD09-801	Design and Construct Signage Improvements	\$ 33,000
GBD09-802	Design and Construct Pedestrian and Landscape Improvements	\$ 339,497
GBD09-803	Design and Construct Carpool and Transit Park & Ride Lot	\$ 170,000
<b>TOTAL</b>		<b>\$ 542,497</b>

<b>GILA RIVER INDIAN COMMUNITY</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
GRC09-801	Pre-Engineer/Design and Construct Pavement Rehab projects	\$ 561,349
<b>TOTAL</b>		<b>\$ 561,349</b>

<b>GILBERT</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
GLB09-801	Pre-Engineer/Design and Construct Nova Chip Overlays- arterial roadways	\$ 5,306,313
<b>TOTAL</b>		<b>\$ 5,306,313</b>

<b>GLENDALE</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
GLN09-801	New traffic signal cabinets and controllers	\$ 1,100,000
GLN09-802	Modernize traffic signals	\$ 550,000
GLN09-803	CCTV Camera Installations	\$ 90,000
GLN09-804	Install wireless communication with traffic signals	\$ 230,000
GLN09-805	Install wireless communication with traffic signals	\$ 200,000
GLN09-806	Pre-Engineer/Design and construct pavement overlay	\$ 1,170,000
GLN09-807	Pre-Engineer/Design and construct pavement surface treatment	\$ 510,000
GLN09-808	Install thermoplastic pavement markings	\$ 358,413
GLN08-604	Design and construct multi-use overpass over Loop 101 (Agua Fria Fwy) (Phase 2)	\$ 1,850,000
<b>TOTAL</b>		<b>\$ 6,058,413</b>

<b>GOODYEAR</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
GDY09-801	Pre-Engineer/Design and construct mill, patch and replace	\$ 782,415
GDY06-204T	Construct regional park-and-ride (1/10 - Litchfield)	\$ 508,666
GDY08-800T	Acquire land- regional park and ride	\$ 186,500
GDY05-202T	Park and Ride Land Acquisition	\$ 352,216
<b>TOTAL</b>		<b>\$ 1,829,797</b>

<b>GUADALUPE</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
GDL09-801	Design and Mill & Asphalt overlay roadways	\$ 634,022
<b>TOTAL</b>		<b>\$ 634,022</b>

**LOCAL SPONSORED PROJECT DETAILS  
NOVEMBER 24 2009**

<b>LITCHFIELD PARK</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
LPK09-801	Pre-Engineer/Design and mill and replace pavement resurfacing/reconstruction	\$ 613,958
<b>TOTAL</b>		<b>\$ 613,958</b>

<b>MARICOPA COUNTY</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
MMA09-801	Pre-Engineer/Design and construct AR Overlay	\$ 6,469,193
<b>TOTAL</b>		<b>\$ 6,469,193</b>

<b>MESA</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
MES09-801R	Pre-Engineer/Design and pavement reconstruct and ADA upgrades	\$ 1,610,892
MES09-802R	Pre-Engineer/Design and construct mill and replace pavement	\$ 970,728
MES09-803	Pre-Engineer/Design and pavement reconstruct and ADA upgrades, Group 1	\$ 2,559,279
MES09-804	Pre-Engineer/Design and pavement reconstruct and ADA upgrades, Group 2	\$ 2,333,311
MES09-805	Pre-Engineer/Design and pavement reconstruct and ADA upgrades Group 3	\$ 3,310,569
<b>TOTAL</b>		<b>\$ 10,784,779</b>

<b>PARADISE VALLEY</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
PVY09-801	Pre-Engineer/Design and construct pavement resurface projects	\$ 823,174
<b>TOTAL</b>		<b>\$ 823,174</b>

<b>PEORIA</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
PEO100-07AC1	Construct Beardsley Road extension and bridge over New River	\$ 2,850,401
PEO09-801	Pavement Preservation: Major Arterial mill, overlay and re-striping	\$ 1,130,050
<b>TOTAL</b>		<b>\$ 3,980,451</b>

<b>PHOENIX</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
PHX07-316	Design & Construction of Intersection Improvements	\$ 1,000,000
PHX09-801	Design & Construction of Pavement Preservation	\$ 7,136,181
PHX09-802	Design & Construction of Pavement Preservation	\$ 7,150,000
PHX09-803	Design & Construction of Pavement Preservation	\$ 7,150,000
PHX09-804	Design & Construction of Removal/Replacement of Existing ADA Ramps or Construction of New ADA Ramps	\$ 1,750,000
PHX09-805	Design & Construction of Removal/Replacement of Existing ADA Ramps or Construction of New ADA Ramps	\$ 1,750,000
PHX09-806	Design & Costruct Bridge Deck Rehabilitations	\$ 2,250,000
PHX09-807	Design & Costruct Bridge Joint Rehabilitations	\$ 1,250,000
PHX09-808	Inventory / Programming & Procure / Install Traffic Control Signs	\$ 3,000,000
PHX09-809	Design & Procure/Install Fiber Optic Backbone System	\$ 1,500,000
PHX09-810	Design & Procure/Install CCTV	\$ 1,000,000
PHX09-811	Design & Procure/Install Wireless Communications	\$ 500,000
<b>TOTAL</b>		<b>\$ 35,436,181</b>

**LOCAL SPONSORED PROJECT DETAILS  
NOVEMBER 24 2009**

<b>QUEEN CREEK</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
QNC09-801	Pre-Engineer/Design and construct resurfacing roadway	\$ 227,282
QNC09-802	Pre-Engineer/Design and construct resurfacing roadway and shoulder paving	\$ 805,816
<b>TOTAL</b>		<b>\$ 1,033,098</b>

<b>SALT RIVER PIMA-MARICOPA INDIAN COMMUNITY</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
SRP09-801	Design & Construction of Pavement Preservation/Chip-Seal	\$ 653,910
<b>TOTAL</b>		<b>\$ 653,910</b>

<b>SCOTTSDALE</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
SCT09-802	Preliminary engineering, design and construction for Mill & Replace	\$ 4,600,000
SCT09-703	Construct new pedestrian/bicycle bridge and multi-use path	\$ 882,333
SCT12-813	Replace traffic signal controllers and cabinets	\$ 439,633
<b>TOTAL</b>		<b>\$ 5,921,966</b>

<b>SUPRISE</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
SUR09-801	Pre-Engineer/Design and construct pavement Reconstruction and ITS Conduit Installation	\$ 2,933,374
<b>TOTAL</b>		<b>\$ 2,933,374</b>

<b>TEMPE</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
TMP09-801	Construct replacement bridge over the Western Canal	\$ 4,362,619
<b>TOTAL</b>		<b>\$ 4,362,619</b>

<b>TOLLESON</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
DOT07-323	Road Widening	\$ 652,890
<b>TOTAL</b>		<b>\$ 652,890</b>

<b>WICKENBURG</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
WKN09-801	Design and Complete Pavement Mill and Replace	\$ 644,140
<b>TOTAL</b>		<b>\$ 644,140</b>

<b>YOUNGTOWN</b>		
<b>TIP #</b>	<b>Project Description</b>	<b>Federal Cost - ARRA</b>
YTN09-801	Pre-Engineer/Design and construct mill and replace - pavement resurfacing	\$ 645,926
<b>TOTAL</b>		<b>\$ 645,926</b>

## American Recovery Investment Act (ARRA) - ADOT Allocation Update

**KEY**

- # Not recommended for prioritization.
- \* Obligated, not awarded. Amount subject to change.
- \*\* Special recommendation.

Prioritized by Regional Council (R.C) - Currently Funded with ARRA										
R.C. Priority Order	Recommendation	Prop. 400 Project	Project Location	Project Description	Status	Prog. Cost ('000s)	Actual Cost ('000s)	Diff. ('000s)	Avail. Funding ('000s)	Project Notes
									\$129,393.0	
1	1	Yes	I-10: Verrado Way - Sarival Rd	Construct General Purpose Lane	AWARD 07/17/09	\$26,272.0	\$26,271.6	\$0.4	\$103,121.4	Contract was awarded on July 17, 2009.
2	2	Yes	I-17: SR74-Anthem Way	Construct General Purpose Lane	CONST 8/7/09	\$13,314.1	\$13,314.1	(\$11)	\$89,807.3	Construction started on August 7, 2009
3	#	Yes	SR802: L202 to Ellsworth	Design & ROW		\$20,400.0			\$89,807.3	<del>This project was advanced from Phase III (2016-2020). The 2009 State Budget fix, removed the State STAN funds; this project is currently unfunded. The design component is \$12 million. The completion of the Environmental Assessment is uncertain at this t</del>
4	3	Yes	US 60: SR 303L - 99th Ave	10 Miles Widening	BID 10/23/09	\$22,299.9	\$22,299.9	\$0.0	\$67,507.4	The bid is expected to be opened on October 23, 2009.
5	4	Yes	US 60: 99th Ave - 83rd Ave	2.5 Miles Widening	STB 8/14/09	\$7,647.2	\$7,647.2	(\$7)	\$59,860.2	
6	5	Yes	Loop 101: Beardsley Rd / Union Hills	TI Improvement - Widening Union Hills and Bridge with Beardsley connector	BID 9/25/09	\$9,100.0	\$5,667.4	\$3,432.6	\$54,192.8	The bid is expected to be opened on September 25, 2009.
7	6	Yes	SR 85: Southern Ave - I 10	2 Miles New Roadway	BID 8/21/09	\$11,042.3	\$11,042.3*	\$0.0	\$43,150.6	The bid was opened on August 21, 2009. The lowest bid was \$11,042,300
8	7	Yes	SR 74: MP 20 - MP 22	2 Miles Passing Lane	BID 9/25/09	\$3,900.0	\$2,324.6	\$1,575.4	\$40,826.0	The bid is expected to be opened on September 25, 2009.
#	8	Yes	99th Ave: I-10 to MC85	99th Avenue/Van Buren Street intersection with the SRP well relocation, pavement rehabilitation for 99th Avenue from I-10 to Van Buren Street, and acquiring right-of-way.		\$3,152.9	\$2,500.0	\$652.9	\$38,326.0	This is a carry-over from Prop. 300. Project ready to Obligate.
<b>ARRA Funds Available as of November 24, 2009 to be programmed:</b>									<b>\$38,326.0</b>	

## American Recovery Investment Act (ARRA) - ADOT Allocation Update

**KEY**

- # Not recommended for prioritization.
- \* Obligated, not awarded. Amount subject to change.
- \*\* Special recommendation.

Projects Recommended to be Funded with Available ARRA Funds Based on Project Readiness - Currently Unfunded with ARRA										
R.C. Priority Order	Recommendation	Prop. 400 Project	Project Location	Project Description	Status	Prog. Cost ('000s)	Actual Cost ('000s)	Diff. ('000s)	Avail. Funding ('000s)	Project Notes
9	9**	Yes	Loop 101: Northern to Grand SB	Auxiliary lane - 3 miles		\$3,000.0			\$35,326.0	Project is ready to move forward. This project is requested to be combined with un-prioritized auxiliary lane project, Loop 101: 51st Ave to 27th Ave EB. Conformity would have to be assessed.
10	#	Yes	Loop 101: Olive Avenue	TI Improvements		\$3,000.0			\$32,326.0	This project is still in development and may not make the March 2, 2010 ARRA obligation deadline. Project readiness needs to be monitored. There is current funding committed for the project in 2010.
11	#	Yes	SR 74: MP 13 - MP 15	Construct Passing Lanes		\$3,200.0			\$29,126.0	This project is still in development and may not make the March 2, 2010 ARRA obligation deadline. Project readiness needs to be monitored. There is current funding committed for the project in 2010.
12	9**	Yes	I-17: I-10 to Indian School	Southbound Roadway Improvements		\$1,500.0			\$27,626.0	Final plans due by end of August 2009. Project requested to be funded based on project readiness.
13	#	Yes	Regionwide	Construct Noise Walls		\$15,600.0				This project is still in development and may not make the March 2, 2010 ARRA obligation deadline. Project readiness needs to be monitored. There is current funding committed for the project in 2010. Revised to \$15.6M at the January 2009 Regional Council.
#	9**	No	Loop 101: 51st Ave to 27th Ave EB	Auxiliary lane		\$3,000.0			\$24,626.0	Project is ready to move forward. This project is requested to be combined with auxiliary lane project, Loop 101: Northern to Grand SB. Conformity would have to be assessed.
#	10	Yes	SR 87: Four Peaks - Dos S Ranch Road	Construct Roadway Improvements		\$23,000.0			\$1,626.0	The project is projected to be ready to advertise by November 2009. Recommend as a "catch-all" for all remaining ARRA funds after previous bids are submitted.
#	11	Yes	<u>143 Hohokam: SR 143/Sky Harbor Blvd TI</u>	<u>TI Improvements, Adding Ramps</u>		\$35,100.0			(\$33,474.0)	<u>Scheduled to advertise April 8, 2010. May be ready to obligate by the end of February 2010.</u>

## American Recovery Investment Act (ARRA) - ADOT Allocation Update

**KEY**

- # Not recommended for prioritization.
- \* Obligated, not awarded. Amount subject to change.
- \*\* Special recommendation.

Backup List of Projects to be Funded with Available ARRA Funds Based on Project Readiness - Currently Unfunded with ARRA										
R.C. Priority Order	Recommendation	Prop. 400 Project	Project Location	Project Description	Status	Prog. Cost ('000s)	Actual Cost ('000s)	Diff. ('000s)	Avail. Funding ('000s)	Project Notes
#	#	No	SR 87: Gilbert - Shea	Pavement Preservation		\$3,000.0			\$35,326.0	Work currently underway. Can no longer use ARRA funds.
#	#	No	I-8: Gila Bend Rest Area	Pavement Preservation		\$10,000.0			\$25,326.0	
#	#	No	I-8: MP 121 - Rest Area	Pavement Preservation		\$21,000.0			\$4,326.0	
#	#	No	US 60: San Domingo - Whitmann	Pavement Preservation		\$11,000.0			(\$6,674.0)	
#	#	No	US 60: Wickenburg to San Domingo Wash	Pavement Preservation		\$3,777.0			(\$10,451.0)	
#	#	Yes	Loop 303: Greenway to Mountain View	Construction		\$135,000.0				Conformity would have to be redetermined. This project is being advanced from 2012 to 2010. Will not be ready to obligate.
#	#	No	Loop 202: MP 10 - MP 17	Sign Replacement		\$1,150.0				
#	#	No	SR 51: MP 7 - MP 14	Sign Replacement		\$1,500.0				
#	#	No	I-10: MP 112 - MP 129	Sign Replacement		\$1,500.0				
#	#	No	I-10: MP 129 - MP 146	Sign Replacement		\$1,500.0				
#	#	No	I-17: MP 194 - MP 201	Sign Replacement		\$1,500.0				
#	#	No	Various Routes	Guard Rails		\$1,800.0				
#	#	No	I-17: 19th Avenue - 16th Street	Pavement Replacement		\$1,500.0				